#8

BAKE 2170

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

RECEIVED
AUG 18 1995
WATER RESOURCES DEPT.
SALEM, OREGON

13S/43E/6AD

(START CARD) # 66022

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number 1

Name Broken Pike Mining Inc. (Mike Dolan)

Address Rt 1 Box 13

City Huntington State OR Zip 97907

(2) TYPE OF WORK

☐ New Well ☒ Deepening ☒ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:

☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger

☐ Other

(4) PROPOSED USE:

☐ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Livestock ☒ Other Mining

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☒ No Depth of Completed Well 163 ft.

Explosives used ☐ Yes ☐ No Type _____ Amount _____

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
8	110	163	EXISTING #1			

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☐ Other

Backfill placed from _____ ft. to _____ ft. Material _____

Gravel placed from _____ ft. to _____ ft. Size of gravel _____

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8	+2	56	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner: #1		EXISTING			☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) _____

(7) PERFORATIONS/SCREENS:

☐ Perforations Method _____

☐ Screens Type _____ Material _____

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
60	0		1 hr.

Temperature of water 48° Depth Artesian Flow Found _____

Was a water analysis done? ☐ Yes By whom _____

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other _____

Depth of strata: _____

(9) LOCATION OF WELL by legal description:

County Baker Latitude _____ Longitude _____

Township 13 N or S Range 43 E or W. WM.

Section 6 SE 1/4 NE 1/4

Tax Lot 400 Lot _____ Block _____ Subdivision _____

Street Address of Well (or nearest address) _____

Rye Valley, OR

(10) STATIC WATER LEVEL:

20 ft. below land surface. Date 3/4/95

Artesian pressure _____ lb. per square inch. Date _____

(11) WATER BEARING ZONES:

Depth at which water was first found _____

From	To	Estimated Flow Rate	SWL
			20

(12) WELL LOG:

Ground Elevation _____

Material	From	To	SWL
existing depth	110		
Sand	110	140	
Decompased Granite	140	152	
Granite	152	163	
Basalt	163		

Date started 3/2/95 Completed 3/4/95

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number _____

Signed _____ Date _____

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1470

Signed Dennis Page Date _____

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER