RECEIVED

NOV 1 5 2000

WATER RESOURCES DEPT
SALEM, OREGON

BAKE
50701

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 42255
START CARD # 127178

(1) OWNER: Well Number
Name Sackos Land Co LTD
Address 1425 Camp Rd
City Baker City State OR Zip 97814

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 59 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10	0	18	Bent	0	18	70
7 1/2	18	60				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Dry Bentonite 70 pounds Gravity
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+2	58	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 58.5 Hole 5 1/2 to

(7) PERFORATIONS/SCREENS:
☐ Perforations Method Open End
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
34	60	60	1 hr.

Temperature of water 50 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Baker Latitude Longitude
Township 8 N or S Range 39 E or W. WM.
Section 14 NW 1/4 SE 1/4
Tax Lot 200 Lot Block Subdivision
Street Address of Well (or nearest address)
44189 Hwy 30 Haines OR.

(10) STATIC WATER LEVEL:
5.5 ft. below land surface. Date 10-24-00
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 12

From	To	Estimated Flow Rate	SWL
12	13	5 GPM	5.5
55	60	34 "	5.5

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Soil	0	4	
Brown Clay-Gravel +	4	—	
Sand	—	12	
Sand + Small Gravel	12	13	5.5
Brown Clay-Gravel +	13	—	5
Sand	—	55	
Gravel	55	60	5.5

RECEIVED
DEC 2 9 2000
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 10-23-00 Completed 10-24-00

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1655
Signed Robert D. Magnan Date 11-4-00

ORIGINAL WATER RESOURCES DEPARTMENT FIRST COPY CONSTRUCTOR SECOND COPY CUSTOMER