BAKE 51289

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 64293
START CARD # 161492

(1) LAND OWNER Well Number 1
Name Mike Hutton
Address 44487 Duby Rd
City Baker City State OR Zip 97814

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 210 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	18	Bentonite	0	18	12
6"	18	220				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Dry Bentonite 3/8 Poured
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+2	158	.200	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4½"	150	210	SDR26	☐	☒	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☒ Outside ☐ None
Final location of shoe(s) 158

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Slotted Pipe
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
170	210	8"	80	⅛"	4½"	☐	☒
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
14	204	210	1 hr.

Temperature of water 53° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Baker Latitude Longitude
Township 9 N or (S) Range 40 (E) or W. WM.
Section 9 NE 1/4 SE 1/4
Tax Lot 900 Lot Block Subdivision
Street Address of Well (or nearest address) 3550 Best Frontage Rd Baker City OR 97814

(10) STATIC WATER LEVEL:
8 ft. below land surface. Date 10/4/04
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 8

From	To	Estimated Flow Rate	SWL
8	220	14	8

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Top Soil	0	3	
Yellow Clay	3	8	8
Gravel, Some Clay W/B	8	185	8
Sand, gravel W/B	185	200	8
Gravel, sand W/B	200	220	8

RECEIVED
OCT 27 2004
WATER RESOURCES DEPT
SALEM, OREGON

Date started 9/16/04 Completed 10/4/04

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
Signed Robert D Russell WWC Number Date 10/19/04

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 591
Signed Mikey D Dennis Date 10/19/04

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER