STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

RECEIVED
APR 29 1986
WATER RESOURCES DEPT
SALEM, OREGON

Baker 754

8s/46E-8dc

(1) OWNER:
Owner's Well Number
Name Halfway Lions club park
Address
City Halfway State Or. Zip

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Depth of Completed Well 40 ft.
Special Standards date of approval

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
6"	0	18	cement	0	18'	6 sacks
6"	18	40				

How was seal placed? Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1½	40	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 40'

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Pumping level	Drill stem at	Time
[illegible]	[illegible]	[illegible]	½ hr
20		40'	1 hr

Temperature of water Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata: 45'

(9) LOCATION OF WELL by legal description:
County Baker Latitude ' " Longitude ' "
Township 8S N or S, Range 46E E or W, WM.
Section 8 SE ¼ SW ¼
Tax Lot Lot Block Subdivision
Street Address of Well (or nearest address)

(10) STATIC WATER LEVEL:
7 ft. below land surface. Date 22 April 86
Artesian pressure lb. per square inch. Date

(11) WELL LOG:
Ground elevation

Material	From	To	WB?	SWL
Top Soil	0	2		
Medium gravel	2	45	45	7'

Date started 17 April 86 Completed 22 April 86

(unbonded) Water Well Constructor Certification:
I constructed this well in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
Signed Kelly M. Thompson Date 23 April 86

(bonded) Water Well Constructor Certification:
I accept responsibility for construction of this well and its compliance with all Oregon water well standards. This report is true to the best of my knowledge and belief.
Signed [illegible] Date 25 Apr 86
Company Lobe Drilling Co. Job No. 2K86

9809C 10/85