STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

RECEIVED MAY 05 1986 WATER RESOURCES DEPT SALEM, OREGON

PLEASE TYPE or PRINT IN INK

Bent (149)

10S/4W-23aa

(for official use only)

(1) OWNER:

Name Howard Rapp

Address 5684 Wedge Ln NW

City Albany State Ore

(2) TYPE OF WORK (check):

New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐

If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary Air ☐ Driven ☐

Rotary Mud ☐ Dug ☐

Cable ☑ Bored ☐

(4) PROPOSED USE (check):

Domestic ☑ Industrial ☐ Municipal ☐

Irrigation ☐ Thermal: Withdrawal ☐ Reinjection ☐

Other: Piezometric ☐ Grounding ☐ Test ☐

(5) CASING INSTALLED:

Steel ☐ Plastic ☐

Threaded ☐ Welded ☑

6" Diam. from 1 ft. to 69 ft. Gauge .250

" Diam. from ft. to ft. Gauge

LINER INSTALLED:

Steel ☐ Plastic ☐

Threaded ☐ Welded ☐

" Diam. from ft. to ft. Gauge

(6) PERFORATIONS:

Perforated? ☐ Yes ☑ No

Size of perforations in. by in.

perforations from ft. to ft.

perforations from ft. to ft.

perforations from ft. to ft.

(7) SCREENS:

Well screen installed? ☐ Yes ☑ No

Manufacturer's Name

Type Model No.

Diam. Slot Size Set from ft. to ft.

Diam. Slot Size Set from ft. to ft.

(8) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☐ No If yes, by whom?

Yield: gal./min. with ft. drawdown after hrs.

" " "

Air test gal./min. with drill stem at ft. hrs.

Bailer test 12 gal./min. with 60 ft. drawdown after 1 hrs.

Artesian flow g.p.m.

Temperature of water 52° Depth artesian flow encountered ft.

(9) CONSTRUCTION:

Special standards: Yes ☐ No ☑

Well seal—Material used cement

Well sealed from land surface to 18 ft.

Diameter of well bore to bottom of seal 10 in.

Diameter of well bore below seal 6 in.

Amount of sealing material 12 sacks ☑ pounds ☐

How was cement grout placed?

6 gal water per bag cement. injected down grout hole

Was pump installed? yes Type Jet HP 1 Depth 100 ft.

Was a drive shoe used? ☑ Yes ☐ No Plugs Size: location ft.

Did any strata contain unusable water? ☐ Yes ☑ No

Type of Water? depth of strata

Method of sealing strata off

Was well gravel packed? ☐ Yes ☑ No Size of gravel:

Gravel placed from ft. to ft.

(10) LOCATION OF WELL by legal description:

County Benton NE¼ NE¼ of Section 23 of

Township 10S (Township is North or South), Range 4W (Range is East or West), WM.

Tax Lot Lot Block Subdivision

MAILING ADDRESS OF WELL (or nearest address)

5869 Spring Hill Dr NW

Albany Ore

(11) WATER LEVEL of COMPLETED WELL:

Depth at which water was first found 85 ft.

Static level 20 ft. below land surface. Date 3-24-86

Artesian pressure lbs. per square inch. Date

(12) WELL LOG:

Diameter of well below casing 6 in

Depth drilled 126 ft. Depth of completed well 126 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Clay Brown	0	36	
Claystone Green Blue	36	67	
Claystone Black Blue Sandy	67	105	
Claystone Gray Hard	105	112	
Claystone Gray White Sandy	112	126	

Date work started 3-20-86 /completed 3-24-86

Date well drilling machine moved off of well 3-24 1986

(unbonded) Water Well Constructor Certification (if applicable):

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] Date , 19

(bonded) Water Well Constructor Certification:

Bond 2-504-033 (number) Issued by: Chas Caswolty (Surety Company Name)

On behalf of Bob SCHELER Well Drilling (type or print name of Water Well Constructor)

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief:

(Signed) Bob Scheler (Water Well Constructor)

(Dated) 3-25-86

NOTICE TO WATER WELL CONSTRUCTOR

The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*46866-690