BENT 50157

RECEIVED

JUL 2 3 1996

WATER RESOURCES DEPT.
SALEM, OREGON

Revised Log from 10-5-95 (no Tag)

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

(START CARD) # 83479

Instructions for completing this report are on the last page of this form

(1) OWNER: Well Number 1231

Name Kevin Hansen

Address 29110 Dodge Is. Rd

City Junction City State OR Zip 97448

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger

☐ Other

(4) PROPOSED USE:

☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation

☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☒ No Depth of Completed Well 49 ft.

Explosives used ☐ Yes ☒ No Type ____ Amount ____

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
14"	0'	18'	Bentonite	0'	18'	14 Sacks
10"	18'	49'				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other Placed 6 1 Sack pr 5 min rate

Backfill placed from ____ ft. to ____ ft. Material ____

Gravel placed from ____ ft. to ____ ft. Size of gravel ____

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	10"	+1'	49'	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	None				☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 49'

(7) PERFORATIONS/SCREENS:

☒ Perforations Method air perforator

☐ Screens Type ____ Material ____

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
20'	47'	¼x1	1800			☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
700+		49'	1 hr.

Temperature of water 57° Depth Artesian Flow Found —

Was a water analysis done? ☐ Yes By whom —

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other —

Depth of strata: ____

(9) LOCATION OF WELL by legal description:

County Benton Latitude ____ Longitude ____

Township 15S N or (S) Range 4W E or (W) WM.

Section 16 NW 1/4 SE 1/4

Tax Lot 1300 Lot ____ Block ____ Subdivision ____

Street Address of Well (or nearest address) Same

(10) STATIC WATER LEVEL:

9' ft. below land surface. Date ____

Artesian pressure ____ lb. per square inch. Date ____

(11) WATER BEARING ZONES:

Depth at which water was first found 20'

From	To	Estimated Flow Rate	SWL
20'	46'	700+gpm	9'

(12) WELL LOG:

Ground Elevation ____

Material	From	To	SWL
Sandy Loam	0	9	0
Cemented Gravel	9	19	0
Sand + Gravel	19	47	9'
Cemented Gravel	47	49	9'

Date started 10-5-95 Completed 10-6-95

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number 1411

Signed Kurt D Mtn Date ____

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 751

Signed Donald A Loving Date 10-16-95

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER