BENT 56152

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

WELL I.D. LABEL# L 135157
START CARD # 216856
ORIGINAL LOG #

(1) LAND OWNER Owner Well I.D.
First Name Andrew Last Name Felpen
Company
Address 24155 Hewett RD
City Monroe State OR Zip 97456

(2) TYPE OF WORK [X] New Well [] Deepening [] Conversion [] Alteration (complete 2a & 10) [] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD
[X] Rotary Air [] Rotary Mud [] Cable [] Auger [] Cable Mud
[] Reverse Rotary [] Other

(4) PROPOSED USE [] Domestic [] Irrigation [] Community
[X] Industrial/ Commericial [] Livestock [] Dewatering
[] Thermal [] Injection [] Other

(5) BORE HOLE CONSTRUCTION Special Standard [] (Attach copy)
Depth of Completed Well 100 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	58	Cement	0	58	15	
6	58	100			Calculated	15	
					Calculated		

How was seal placed: Method [] A [] B [X] C [] D [] E
[] Other
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE
Proposed Amount Pounds Actual Amount Pounds

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
X		6	X	2	58	.250	X		X	
	X	4		0	100	160psi		X	X	

Shoe [] Inside [] Outside [] Other Location of shoe(s)
Temp casing [] Yes Dia From To

(7) PERFORATIONS/SCREENS
Perforations Method 1/4 Round Holes Drilled
Screens Type Material

Perf/Screen	Casing/Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/pipe size
	✓	4	60	100		1/4"	250	

(8) WELL TESTS: Minimum testing time is 1 hour
() Pump () Bailer (X) Air () Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
20		95	1

Temperature 58 °F Lab analysis [] Yes By
Water quality concerns? [] Yes (describe below) TDS amount 110

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)
County Benton Twp 15 N/S Range 6 E/W WM
Sec 2 SE 1/4 of the SE 1/4 Tax Lot 801
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
[X] Street address of well () Nearest address
SAME

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	6-10-2020			11

Flowing Artesian? [] Dry Hole? []

WATER BEARING ZONES Depth water was first found 85

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
6-10-2020	85	90	20			11

(11) WELL LOG Ground Elevation

Material	From	To
Road Rock	0	3
Brown Sticky Clay	3	6
Red Sticky Clay	6	27
Brown Sand Stone	27	50
Blue Sand Stone	50	85
Blue Sand Stone/with Quartz	85	90
Blue / Grey Sandstone(mixed)	90	100

RECEIVED
JUN 29 2020
OWRD

Date Started 6-10-2020 Completed 6-10-2020

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
License Number Date
Signed

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
License Number 1753 Date 6-10-2020
Signed
Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: 0.95