BENT 56596

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

WELL I.D. LABEL# L
START CARD #
ORIGINAL LOG #

(1) LAND OWNER
Owner Well I.D.
First Name Chris Last Name Klaasen
Company
Address 2736 NW Valley View Dr
City Albany State OR Zip 97321

(2) TYPE OF WORK ☐ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☒ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD
☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☒ Other Vac Truck

(4) PROPOSED USE ☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION Special Standard ☐ (Attach copy)
Depth of Completed Well 0 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
36"	0	16	Concrete	3	16	8	yds
					Calculated	8	
					Calculated		

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from 0 ft. to 3 ft. Material Soil
Filter pack from ____ ft. to ____ ft. Material ____ Size ____
Explosives used: ☐ Yes Type ____ Amount ____

(5a) ABANDONMENT USING UNHYDRATED BENTONITE
Proposed Amount Pounds Actual Amount Pounds

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
☒	○	36"	☐	1	4.5	1"	☒	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)
Temp casing ☐ Yes Dia ____ From + ☐ ____ To ____

(7) PERFORATIONS/SCREENS
Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour
○ Pump ○ Bailer ○ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)

Temperature ____ °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)
County Benton Twp 10 S N/S Range 4 W E/W WM
Sec 26 NE 1/4 of the SE 1/4 Tax Lot 2100
Tax Map Number Lot
Lat ° ' " or 44.671872 DMS or DD
Long ° ' " or -123.133380 DMS or DD
☒ Street address of well ○ Nearest address
2736 NW Valley View Dr, Albany

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration			☐	
Completed Well			☐	

Flowing Artesian? ☐ Dry Hole? ☒

WATER BEARING ZONES Depth water was first found

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG Ground Elevation

Material	From	To
36" Dug Well	0	16
Abandonment		
Top Soil	0	3
Concrete	3	16
Well Cleaned out to 16'		
Casing cut off 30"		
Below Ground		

Date Started 5-1-23 Completed 5-1-23

(unbonded) ~~Water Well Constructor Certification~~ OWRD REP
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
License Number Date 5-1-2023
Signed

(bonded) Water Well Constructor Certification Landowner
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
License Number Date 5-1-2023
Signed
Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: 0.95