Amd 8/7/2026

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

BENT 57068
8/5/2026

WELL I.D. LABEL# L 158225
START CARD # 1082939
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D. NW
First Name KURT Last Name OLEMAN
Company
Address P.O. BOX 868
City PHILOMATH State OR Zip 97370

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion [ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commercial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [X] (Attach copy)
Depth of Completed Well 160.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	25	Bentonite Chips	0	12	13	S
9.5	25	37			Calculated	5.8	
6	37	160					
					Calculated		

Seal placement method: [ ] A [ ] B [ ] C [ ] D [ ] E [X] Other: POURED DRY THEN H
Backfill placed from ft. to ft. Material
Filter pack from 12 ft. to 37 ft. Material 3/8 GRAVEL Size pea grav
Explosives used: [ ] Type Amount
Seal Placement Begin Date 7/28/2026 Begin Time 14 00

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	6	X	2	37	0.250	ST	X		OUT.	37
L	4		1	20	Sch40	PL		X		
L	4		40	120	Sch40	PL		X		

Temp casing [X] Yes Dia 10 From + [X] 1 To 25

(7) PERFORATIONS/SCREENS

Perforations Method saw cut
Screens Type certa-lok Material sch 40 pvc

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Perf	Casing	6	16.5	23	.125	12	20	
Screen	Liner	4	20	40	.032			Pipe Size
Screen	Liner	4	120	160	.032			Pipe Size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Air	3		160	4

Temperature 51 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 136 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County BENTON Twp 10.00 S N/S Range 6.00 W E/W WM
Sec 15 SE 1/4 of the SE 1/4 Tax Lot 701
Tax Map Number Lot
Lat ° ' " or 44.69710000 DMS or DD
Long ° ' " or -123.39805000 DMS or DD
(•) Street address of well ( ) Nearest address
24818 MAXFIELD CREEK ROAD, MONMOUTH, OREGON

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	7/29/2026		X	3

Flowing Artesian? [X] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 14.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
7/29/2026	14	19	3	1	X	3

(11) WELL LOG

Ground Elevation 501.03 FT

Material	From	To
shale, brown	0	6
clay, grey	6	12
claystone, grey, hard	12	14
gravel	14	19
basalt, black, hard	19	105
basalt, black, med w/fractures	105	160

Construction
Begin Date 7/24/2026 Begin Time 11 15 End Date 7/29/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1574 Date 8/4/2026
Signed ROBERT GILLETTE JR (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1571 Date 8/4/2026
Signed WILLIAM BLAIR (E-filed)
Drilling Company: DICKERSON WELL DRILLING INC

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

BENT 57068

8/5/2026

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 44.69710000 Datum: WGS84
Longitude: -123.39805000
Township/Range/Section/Quarter-Quarter Section:
WM10.00S6.00W15SESE
Address of Well:
24818 MAXFIELD CREEK ROAD
MONMOUTH, OREGON
97361

Well Label: 158225

Printed: August 4, 2026

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor