NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED NOV 18 1971 STATE ENGINEER SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

CLAC 011283

State Well No. 4/3-17

State Permit No.

(1) OWNER:
Name Vernon C Russell
Address 4545 S.E. Ima Milwaukie

(2) TYPE OF WORK (check):
New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☑ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED:
Threaded ☐ Welded ☑
6" Diam. from 0 ft. to 95 ft. Gage 17LB
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS:
Perforated? ☐ Yes ☑ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WATER LEVEL: Completed well.
Static level 26 ft. below land surface Date Nov 13/71
Artesian pressure lbs. per square inch Date

(9) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☐ No If yes, by whom?
Yield: 10 gal./min. with 26 ft. drawdown after 2 hrs.
" " " "
" " " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m. Date
Temperature of water Was a chemical analysis made? ☐ Yes ☑ No

(10) CONSTRUCTION:
Well seal—Material used Bentonite Clay
Depth of seal 50 ft.
Diameter of well bore to bottom of seal 10 in.
Were any loose strata cemented off? ☐ Yes ☑ No Depth
Was a drive shoe used? ☑ Yes ☐ No
Did any strata contain unusable water? ☐ Yes ☑ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☑ No Size of gravel:
Gravel placed from ft. to ft.

(11) LOCATION OF WELL:
County Clackamas Driller's well number 249
¼ ¼ Section 17 T. 4S R. 3E W.M.
Bearing and distance from section or subdivision corner

(12) WELL LOG:
Diameter of well below casing 6
Depth drilled 127 ft. Depth of completed well 125 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level as drilling proceeds. Note drilling rates.

MATERIAL	From	To	SWL
Topsoil	0	2	
Clay Red Brown	2	28	
Boulders Basalt	28	83	
Rock Basalt	83	127	

Work started Oct 28 19 71 Completed Nov 15 19 71
Date well drilling machine moved off of well " " 19 "

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Robert P. Collesson (Drilling Machine Operator) Date Nov 16, 19 71
Drilling Machine Operator's License No. 174

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
NAME Collesson Drilling Co (Person, firm or corporation) (Type or print)
Address RT1 Box 268 Molalla Ore
[Signed] Robert P. Collesson (Water Well Contractor)
Contractor's License No. 264 Date Nov 17, 19 71

(USE ADDITIONAL SHEETS IF NECESSARY)