RECEIVED

JAN - 6 1989

WATER RESOURCES DEPT
SALEM, OREGON

CLAC 012184

3S/1E/36dd

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # 7109

(1) OWNER:
Well Number:
Name TED BECKMAN (LESSOR, SAM STRICKLAND)
Address PO BOX 702
City CANBY State OR Zip 97013

(2) TYPE OF WORK:
☐ New Well ☑ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☐ Rotary Air ☐ Rotary Mud ☑ Cable
☐ Other

(4) PROPOSED USE:
☑ Domestic ☐ Community ☐ Industrial ☑ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☐ Depth of Completed Well 227 ft.
Explosives used Yes ☐ No ☐ Type ____ Amount ____

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
6 1/2"	155	227				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from ____ ft. to ____ ft. Material ____
Gravel placed from 227 ft. to 224 ft. Size of gravel PEA

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	6 5/8"	89	227	.250	☑	☐	☑	☐
					☐	☐	☐	☐

Final location of shoe(s) N/A

(7) PERFORATIONS/SCREENS:
☑ Perforations Method TORCH
☐ Screens Type ____ Material ____

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
140	155	1/8X6	40			☐	☑
218	227	1/8X8	45			☐	☑
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☑ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.
38	68'		40 hr

Temperature of water ____ Depth Artesian Flow Found ____
Was a water analysis done? ☐ Yes By whom ____
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other ____
Depth of strata: ____

(9) LOCATION OF WELL by legal description:
County CLACKAMAS Latitude ____ ' ____ " Longitude ____ ' ____ "
Township 3S N or S, Range 1E E or W, WM.
Section 36 SE ¼ NE ¼
Tax Lot 1100 OR of 1300 Block ____ Subdivision ____
Street Address of Well (or nearest address) APPROX 23473 CENTRAL PT RD, CANBY

(10) STATIC WATER LEVEL:
80 ft. below land surface. Date ____
Artesian pressure ____ lb. per square inch. Date ____

(11) WATER BEARING ZONES:
Depth at which water was first found ____

From	To	Estimated Flow Rate	SWL
216	225		80

(12) WELL LOG:
Ground elevation ____

Material	From	To	SWL
PREVIOUSLY DRILLED TO 155' BY PINKEY MILLER Completed 6/21/68			
CLAY BLUE	155	165	
CLAY LT GREEN	165	187	
CLAY GREY	187	216	
SANDSTONE	216	222	
SAND & SMALL GRAVEL	222	225	
CLAY GREY	225	227	

Date started 12/16 Completed 12/19/88

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number ____
Signed ____ Date ____

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 743
Signed Richard Beck Date 12/21/88

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88