RECEIVED

MAY 11 1987

WATER RESOURCES DEPT.
SALEM, OREGON

CLAC 12393

4S/1E-22dd

STATE OF OREGON

WATER WELL REPORT
(as required by ORS 537.765)

(1) OWNER:
Owner's Well Number:

Name: Gary & Katie Guilliat

Address: Workman Airport

City: Canby State: OR. Zip: 97013

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Depth of Completed Well 168 ft.

Special Standards date of approval

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	18	Cement	0	18	12 sacks
6	18	180				

How was seal placed? Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other

Backfill placed from 168 ft. to 180 ft. Material Drain Rock

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	163	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

PERFORATIONS/SCREENS:
☐ Perforations Method pull back
☒ Screens Type stainless Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
163	268	20			6"	☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Pumping level	Drill stem at	Time
			½ hr
40		260	1 hr

Temperature of water Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:
County Clack. Latitude ′ ″ Longitude ′ ″

Township 4 ☒ or S, Range 1 E ☒ WM.

Section 22 SE ¼ SE ¼

Tax Lot Lot Block Subdivision

Street Address of Well (or nearest address) Workman Airport

(10) STATIC WATER LEVEL:
15 ft. below land surface. Date 5-5-87

Artesian pressure lb. per square inch. Date

(11) WELL LOG:
Ground elevation

Material	From	To	WB?	SWL
Top Soil	0	1		
Clay	1	35		
Gravel Cemented	35	47		
Clay	47	118		
Sand	118	126		
Clay	126	140		
Sand	140	159		
Clay	159	163		
Sand	163	168	X	15
Clay	168	180		

Date started 4-22-87 Completed 5-6-87

(unbonded) Water Well Constructor Certification:

I constructed this well in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for construction of this well and its compliance with all Oregon water well standards. This report is true to the best of my knowledge and belief.

Signed David Donnelly Date 5-8-87

Company Donnelly Drilling Co. Co. Job No.

9809C 10/85