NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

WATER WELL REPORT

STATE OF OREGON CLAC 099210 State Well No. 4S/1E-30

(Please type or print)

(Do not write above this line)

State Permit No.

(1) OWNER:

Name Tom Ban

Address 28262 Meridian Rd.
Aurora, Oregon 97002

(2) TYPE OF WORK (check):

New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐

If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):

Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED:

Threaded ☐ Welded ☒

6 " Diam. from top ft. to 153 ft. Gage .250

" Diam. from ft. to ft. Gage

" Diam. from ft. to ft. Gage

(6) PERFORATIONS:

Perforated? ☐ Yes ☒ No.

Type of perforator used

Size of perforations in. by in.

..... perforations from ft. to ft.

..... perforations from ft. to ft.

..... perforations from ft. to ft.

(7) SCREENS:

Well screen installed? ☐ Yes ☒ No

Manufacturer's Name

Type Model No.

Diam. Slot size Set from ft. to ft.

Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☒ No If yes, by whom?

Yield: gal./min. with ft. drawdown after hrs.

Airtest 25 GPM for a period of "4 hours "

" " " "

Bailer test 20 gal./min. with 15 ft. drawdown after 1 hrs.

Artesian flow g.p.m.

Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:

Well seal—Material used Portland Cement

Well sealed from land surface to 20 ft.

Diameter of well bore to bottom of seal 10 in.

Diameter of well bore below seal 6 in.

Number of sacks of cement used in well seal 7 sacks

How was cement grout placed? poured thru tremie pipe

Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.

Did any strata contain unusable water? ☐ Yes ☒ No

Type of water? depth of strata

Method of sealing strata off

Was well gravel packed? ☐ Yes ☒ No Size of gravel:

Gravel placed from ft. to ft.

(10) LOCATION OF WELL:

County Clackamas Driller's well number 2336

¼ ¼ Section 30 T. 4S R. 1E W.M.

Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.

Depth at which water was first found 81 ft.

Static level 60 ft. below land surface. Date 10/17/80

Artesian pressure lbs. per square inch. Date

(12) WELL LOG:

Diameter of well below casing 6

Depth drilled 156 ft. Depth of completed well 156 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Topsoil	0	1	
Yellow Clay	1	5	
Sandy Yellow Clay	5	75	
Blue Clay	75	81	
Black Sand and Gravel	81	82	
Blue Clay	82	155	
Black Sand	155	156	

RECEIVED
OCT 20 1980
WATER RESOURCES DEPT
SALEM, OREGON

Work started 10/9/80 19 Completed 10/18/80 19

Date well drilling machine moved off of well 10/18/80 19

Drilling Machine Operator's Certification:

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] Ron Morton (Drilling Machine Operator) Date 10/18/80 19

Drilling Machine Operator's License No. 536

Water Well Contractor's Certification:

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

Name Willamette Drilling Co. (Person, firm or corporation) (Type or print)

Address 7365 O'Neil Rd. N.E. Salem, Oregon 97303

[Signed] Dallas L Boles (Water Well Contractor)

Contractor's License No. 561 Date 10/18/80, 19

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119