STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

CLAC 01279

JUL 21 1987
WATER RESOURCES DEPT.
SALEM, OREGON

1S/4E-35

(1) OWNER:
Well Number:
Name Krueger"s Nursery & Landscaping
Address 38707 S.E. Lusted RD
City Boring State ore Zip

(2) TYPE OF WORK:
[X] New Well [ ] Deepen [ ] Recondition [ ] Abandon

(3) DRILL METHOD
[X] Rotary Air [ ] Rotary Mud [ ] Cable
[ ] Other

(4) PROPOSED USE:
[X] Domestic [ ] Community [ ] Industrial [X] Irrigation
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes [ ] No [X] Depth of Completed Well 435 ft.
Explosives used Yes [ ] No [X] Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
14	0	65	cement	0	65	36 sacks
8	65	237				
77/8	237	427				
6	427	435				

How was seal placed: Method [ ] A [ ] B [X] C [ ] D [ ] E
[ ] Other
Backfill placed from ft. to ft. Material
Gravel placed from 237 ft. to 427 ft. Size of gravel 3/8 pea

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8	+1	237	250	X		X	
Liner:	6	187	427	250	X		X	

Perforated location of shoe(s) 237

(7) PERFORATIONS/SCREENS:
[X] Perforations Method torch
[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
327	427	1/6	800				X

(8) WELL TESTS: Minimum testing time is 1 hour
[ ] Pump [ ] Bailer [X] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
138		420	1 hr.
89		380	1hr
50		340	1hr

Temperature of water Depth Artesian Flow Found
Was a water analysis done? [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Clack Latitude ' " Longitude ' "
Township 1S N or S, Range 4E E or W, WM.
Section 35 ¼ ¼
Tax Lot Lot Block Subdivision
Street Address of Well (or nearest address) 10990 SE. 362nd
Boring ore 97009

(10) STATIC WATER LEVEL:
280 ft. below land surface. Date 7-1-87
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found

From	To	Estimated Flow Rate	SWL
50	52	50	35
310	435	138	280

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
top siol	0	3	
brown clay	3	16	
red clay	16	29	
red clay and sand	29	51	35
cement gravel&large bould	51	165	
gravel and ribs of rock	165	185	
yellow clay &gravel	185	190	
gray sandstone	190	210	
hard black basalts	210	275	
black basalts yellow clay	275	280	
cement gravel yellow clay	280	290	
fine black cement gravel	290	310	
small cement gravel	310	350	280
fine black sandstone	350	370	280
blacksandstone & gravel	370	410	280
coarse sandstone med gravel	410	425	280
cement gravel	425	435	280
Recommended pump setting at 357 ft			
at not more than 130 gpm			

Date started 6-23-87 Completed 7-2-87

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 616
Signed Ted M Williams Date 7-7-87

WHITE COPIES - WATER RESOURCES DEPARTMENT YELLOW COPY - CONSTRUCTOR PINK COPY - CUSTOMER 9809C 10/86