NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

WATER WELL REPORT
STATE OF OREGON
(Please type or print)

CLAC 012960

State Well No. 4S/1E-6

State Permit No.

RECEIVED
JUN 22 1978
(Do not write above this line)
WATER RESOURCES DEPT.
SALEM, OREGON

Original

(1) OWNER:
Name William Staeh
Address 1027 Williams St.
Woodburn, Oregon 97071

(2) TYPE OF WORK (check):
New Well ☐ Deepening ☐ Reconditioning ☒ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

CASING INSTALLED:
Threaded ☐ Welded ☒
6 " Diam. from 173 ft. to 256 ft. Gage 1/4"
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS:
Perforated? ☒ Yes ☐ No.
Type of perforator used Pre-perforated pipe
Size of perforations 1/4 in. by 2 in.
960 perforations from 210 ft. to 250 ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☒ Yes ☐ No If yes, by whom? driller
Yield: 300 gal./min. with 115 ft. drawdown after 2 hrs.
" " " "
" " " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used
Well sealed from land surface to ft.
Diameter of well bore to bottom of seal in.
Diameter of well bore below seal in.
Number of sacks of cement used in well seal sacks
How was cement grout placed?
Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☒ Yes ☐ No Size of gravel: 3/4 -
Gravel placed from 160 ft. to 255 ft.

(10) LOCATION OF WELL:
County Clackamas Driller's well number
¼ ¼ Section 6 T. 4S R. 1E W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found ft.
Static level 12 ft. below land surface. Date 8/23/77
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing
Depth drilled ft. Depth of completed well ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Cleaned out 10" well from 235' to 245'			
drilled blue clay to 256'			
installed 6 5/8 OD liner & gravel packed			

Work started Aug 11 19 77 Completed Aug 23 19 77
Date well drilling machine moved off of well Aug 23 19 77

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] John T Miller (Drilling Machine Operator) Date Sept 1, 19 77
Drilling Machine Operator's License No. 26

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name John T Miller (Person, firm or corporation) (Type or print)
Address 1780 Tomlin Ave Woodburn, Ore 97071
[Signed] John T Miller (Water Well Contractor)
Contractor's License No. 277 Date Sept 1 19 77

(USE ADDITIONAL SHEETS IF NECESSARY)