STATE OF OREGON

WATER WELL REPORT
(as required by ORS 537.765)

RECEIVED
MAY 06 1987
WATER RESOURCES DEPT.
SALEM, OREGON

CLAC
013134

4S/1E-14bb

(1) OWNER:
Owner's Well Number:

Name: Duane Kraxberger

Address: 13247 S Hwy 211

City: Molalla State: Or. Zip: 97038

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Depth of Completed Well 110 ft.

Special Standards date of approval

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	19'	cement	0	19'	14 sacks
6"	19'	110'				

How was seal placed? Method ☐ A ☐ B ☒ C ☐ D ☐ E

☐ Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+18"	79'	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	5"	70'	110'		☒	☐	☒	☐
					☐	☐	☐	☐

Final location of shoe(s) 79'

PERFORATIONS/SCREENS:
☒ Perforations Method Torch

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
100'	110'	¼X8"	8			☐	☒
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Pumping level	Drill stem at	Time
			½ hr
25		100'	1 hr

Temperature of water 54 Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:
County Clack. Latitude ' " Longitude ' "

Township 4S N or S, Range 1E E or W, WM.

Section 14 NW ¼ NW ¼

Tax Lot Lot Block Subdivision

Street Address of Well (or nearest address) 10530 S Kraxberger
Canby, Or. 97013

(10) STATIC WATER LEVEL:
56 ft. below land surface. Date 5/1/87

Artesian pressure lb. per square inch. Date

(11) WELL LOG:
Ground elevation

Material	From	To	WB?	SWL
Top soil	0	2		
Clay, brown	2	23		
Clay, sand, brown, fine	23	52		
Gravel, compact, sm.	52	67		
Sand, gravel, brown, medium	67	74	Yes	
Clay, brown	74	97		
Gravel, compact	97	110	Yes	

Date started April 24, 1987 Completed May 1, 1987

(unbonded) Water Well Constructor Certification:

I constructed this well in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for construction of this well and its compliance with all Oregon water well standards. This report is true to the best of my knowledge and belief.

Signed George L Wainwright Date May1,1987

Company B&G Drilling Co. Job No. 294

9809C 10/85