16

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

Clac 17641

JAN 21 1992

4S/1E/10dc

(START CARD) # 20463

(1) OWNER:
Well Number:
Name DEE MILLER
Address PO BOX 1033
City CANBY State OR Zip 97013

(2) TYPE OF WORK:
☑ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☐ Rotary Air ☐ Rotary Mud ☑ Cable
☐ Other

(4) PROPOSED USE:
☑ Domestic ☐ Community ☐ Industrial ☑ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☐ Depth of Completed Well 210 ft.
Explosives used Yes ☐ No ☐ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks ~~or pounds~~
10	1	22	GRANULAR BENTONITE			12
6	22	210				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☑ Other GRANULAR BENTONITE METHOD
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	0	191	.25	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	5	183	210	CL160	☐	☑	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 191

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☑ Screens Type SLOTTED Material PVC

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
183	191	RISER				☐	☐
191	210	.30		5"	5"	☐	☑
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☑ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20	>15		1 hr.

Temperature of water 52 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County CLACKAMAS Latitude ' " Longitude ' "
Township 4S N or S, Range 1E E or W, WM.
Section ~~SW~~ 10 ~~SW~~ ¼ SE ¼
Tax Lot 2500 Lot Block Subdivision
Street Address of Well (or nearest address) 1/4 MILE NORTH OF KRAXBURGER RD

(10) STATIC WATER LEVEL:
48 ft. below land surface. Date JAN 13
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 48

From	To	Estimated Flow Rate	SWL
48	111		≈50
190	209		48

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
SOIL	1	3	
CLAY BROWN	3	48	
CEMENTED GRAVEL & COBBLES	48	112	
CLAY GREY	112	190	
SAND BLACK Medium/Fine	190	209	
CLAY GREY	209	210	

Date started JAN 3 Completed JAN 13, 1992

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 743
Signed Richard Beck Date JAN 13, 1992

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88