16

3S/4E/4cc

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

clac 17713

FEB 28 1992
WATER RESOURCES DEPT.

(START CARD) # W-33012

(1) OWNER:
Well Number: 3-92
Name: Suzanne Viviano
Address: 2406 S. E. Taylor
City: Portland, State: OR Zip: 97214

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☐ Rotary Air ☐ Rotary Mud ☒ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 61 ft.
Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
12"	0	20	Cement	0	30	27 sacks
10"	20	30				
6"	30	61				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	57	.280	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 57 feet

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
23 gpm	22 feet		1 hr.

Temperature of water 52 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Clack. Latitude Longitude
Township 3-S N or S. Range 4-E E or W, WM.
Section 4 SW ¼ SW ¼
Tax Lot 2001 Lot Block Subdivision
Street Address of Well (or nearest address) Valentine ~~Road~~, Ln.
Eagle Creek, OR EAST OFF OF VAN CURREN RD.

(10) STATIC WATER LEVEL:
9 ft. below land surface. Date 1/31/92
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 42 feet

From	To	Estimated Flow Rate	SWL
42 feet	56 feet	23 gpm	9

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Clay; brown	0	6	
Cemented gravel & boulders	6	42	
Gravel; loose	42	56	9
Clay; brown	56	61	

Date started 1/24/92 Completed 1/31/92

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
Steinman Bros. Drilling Co., Ronald F. McConnell, dba WWC Number 1
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief. Steinman Bros. WWC Number 1
Signed Ronald F. McConnell Date 2/18/92

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88