#14

CLAC 2005

RECEIVED
MAR 11 1991
WATER RESOURCES DEPT
SALEM, OREGON

55/1E/14 ac

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # 19819

(1) OWNER:
Well Number:
Name Charlie Lucht-Crestview Farms
Address 33364 S. Dryland Rd.
City Molalla State OR Zip 97038

(2) TYPE OF WORK:
☐ New Well ☐ Deepen ☑ Recondition ☑ Abandon

(3) DRILL METHOD
☑ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☑ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☑ Depth of Completed Well — ft.
Explosives used Yes ☐ No ☑ Type — Amount —

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
8"	510	720	Cement	510	720	70 sacks

How was seal placed: Method ☐ A ☐ B ☑ C ☐ D ☐ E
☐ Other —
Backfill placed from — ft. to — ft. Material —
Gravel placed from — ft. to — ft. Size of gravel —

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☑ Perforations Method Air
☐ Screens Type — Material —

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
403	415	1/8"	400	8"		☑	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
150		300	1 hr.

Temperature of water 55 Depth Artesian Flow Found —
Was a water analysis done? ☑ Yes By whom owner
Did any strata contain water not suitable for intended use? ☐ Too little
☑ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other —
Depth of strata: 720-631

(9) LOCATION OF WELL by legal description:
County Clackamas Latitude — Longitude —
Township 5 N or S. Range 1E E or W. WM.
Section 14 SW ¼ NE ¼
Tax Lot 400 Lot — Block — Subdivision —
Street Address of Well (or nearest address) N/A

(10) STATIC WATER LEVEL:
120 ft. below land surface. Date 1-25-90
Artesian pressure — lb. per square inch. Date —

(11) WATER BEARING ZONES:
Depth at which water was first found —

From	To	Estimated Flow Rate	SWL

(12) WELL LOG:
Ground elevation —

Material	From	To	SWL
Abandon water	720	510	
Perforate-8rows	403	415	
Put gravel in 2"-3/4" drain	510		
rock		430	
Put gravel 3/4"	430	375	
Blew well for 7 hours			

Date started 1-20-91 Completed 1-25-91

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number 1454
Signed [signature] Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 723
Signed [signature] Date

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88