#16

CLAC 2000

RECEIVED
MAR 11 1991
WATER RESOURCES DEPT
SALEM, OREGON

35/3E/24 CC

(START CARD) # 22253

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(1) OWNER:
Well Number: 101
Name Gladys Sailer
Address 10235 S Hwy 211
City Canby State Or Zip 97013

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☒ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 320 ft.
Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
12"	0	22	Cement	0	22	35 sacks
8"	22	320				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	+18"	238	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	7"OD	220	320	.188	☒	☐	☒	☐
					☐	☐	☐	☐

Final location of shoe(s) 238

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Torch
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
290	320	¼X6"	60			☐	☒
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
400		315	1 hr.

Temperature of water 54 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Clack Latitude ' " Longitude ' "
Township 3S N or S, Range 3E E or W, WM.
Section 24 SW ¼ SW ¼
Tax Lot 4700 Lot Block Subdivision
Street Address of Well (or nearest address)

(10) STATIC WATER LEVEL:
12 ft. below land surface. Date 2/12/91
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 234'

From	To	Estimated Flow Rate	SWL
234'	280'	200 GPM	12'
280'	320'	200 GPM	12'

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Top soil	0	2	
Clay, brown	2	5	
Gravel, sand, large, coarse	5	12	
Clay, blue	12	28	
Clay, sand, blue, fine	28	35	
Clay, blue	35	42	
Clay, sand, blue, fine	42	83	
Sand, grey, fine	83	94	
Clay, sand, blue, fine	94	155	
Clay, blue	155	178	
Clay, sand, blue, fine	178	222	
Rock, brown, broken	222	234	
Claystone, blue, fractured	234	280	12'
Rock, black, fractured	280	320	12'

Date started 12/15/90 Completed 2/12/91

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
Signed Robert O Keen WWC Number 1277
Date 3/8/91

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
Signed George J. Wainwright WWC Number 637
Date 3/8/91

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88