SEP 12 1990

Clac 203

5S/1E/1 aa

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

WATER RESOURCES DEPT.
SALEM, OREGON

(START CARD) # 16149

(1) OWNER:
Well Number:
Name MARIA VERBIN
Address 11912 S. BARNARDS RD.
City MOLALLA State OR Zip 97038

(2) TYPE OF WORK:
[X] New Well [ ] Deepen [ ] Recondition [ ] Abandon

(3) DRILL METHOD
[ ] Rotary Air [ ] Rotary Mud [X] Cable
[ ] Other

(4) PROPOSED USE:
[ ] Domestic [ ] Community [ ] Industrial [X] Irrigation
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes [ ] No [X] Depth of Completed Well 134 ft.
Explosives used Yes [ ] No [X] Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
12	0	28	CEMENT	0	28	18 SACKS
8	28	134				

How was seal placed: Method [ ] A [ ] B [X] C [ ] D [ ] E
[ ] Other
Backfill placed from ft. to ft. Material
Gravel placed from 38 ft. to 28 ft. Size of gravel 3/4 Ø

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8	+1	119	250	[X]	[ ]	[X]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
Liner:	6	114	134	250	[X]	[ ]	[X]	[ ]
					[ ]	[ ]	[ ]	[ ]

Final location of shoe(s) 119

(7) PERFORATIONS/SCREENS:
[X] Perforations Method MILLS KNIFE
[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
45	119	3/8 x 2½	666			[X]	[ ]
						[ ]	[ ]
114	134	¼ x 6	38	TORCH		[ ]	[X]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]

(8) WELL TESTS: Minimum testing time is 1 hour
[X] Pump [ ] Bailer [ ] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
70	54		1.75 hr. HR

Temperature of water N/A Depth Artesian Flow Found
Was a water analysis done? NO [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County CLACKAMAS Latitude ' " Longitude ' "
Township 5S N or S, Range 1E E or W, WM.
Section 1 NE ¼ NE ¼
Tax Lot 100 Lot Block Subdivision
Street Address of Well (or nearest address) SAME

(10) STATIC WATER LEVEL:
28 ft. below land surface. Date 8-28-90
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 15

From	To	Estimated Flow Rate	SWL
40	65	10	28
83	88	55	28
110	110	5	28

(12) WELL LOG:
Ground elevation N/A

Material	From	To	SWL
TOP SOIL	0	1	
BROWN CLAY	1	4	
TAN CLAY	4	15	
CLAY & GRAVEL BROWN	15	17	
GRAVEL GREY BRN W/CLAY BRN MIXED COURSE	17	84	28
CEMENTED GRAVEL STREAKS OF SEMI LOOSE CLAY BROWN	84	111	28
CLAY BROWN	111	113	
CEMENTED GRAVEL	113	134	
WESTERBERG DRILLING INC.			
31850 S. Hwy 213			
P.O. Box 562			
Molalla, OR 97038			
829-2526			

Date started 8-16-90 Completed 8-28-90

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 688
Signed Steven N. Stadler Date 8-30-90

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9609C 3/88