CLAC 50165

RECEIVED DEC - 5 1995 WATER RESOURCES DEPT. SALEM, OREGON

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # 78570

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number

Name GREAT AMERICAN DEVEL.
Address 12999 S. HAUN RD.
City OREGON CITY State OR Zip 97045

(2) TYPE OF WORK
☐ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☒ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 0 ft.
Explosives used ☐ Yes ☐ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
8	0	160	CEMENT.	0	160	58

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8	0	31	250	☒	☐	☐	☒
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method MILLS KNIFE
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
0	30		120	2 4/4"		☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.

Temperature of water Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County CLACKAMAS Latitude Longitude
Township 1S N or S Range 2E E or W. WM.
Section 35 1/4 1/4
Tax Lot 88 Lot Block Subdivision
Street Address of Well (or nearest address) LONE PINE DR., SEBIN ESTATES

(10) STATIC WATER LEVEL:
ft. below land surface. Date
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found

From	To	Estimated Flow Rate	SWL

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
CASING PERFORATED FROM 0 TO 30'			
HOLE PUMPED FULL OF CEMENT + 5% BENTONITE FROM THE BOTTOM USING 58 SACKS OF CEMENT.			
UNABLE TO REMOVE PUMP, SIDE-DRILLED PUMP AND 1" DROP PIPE AND LEFT PUMP AND 140' OF DROP IN HOLE.			

Date started 9/10/95 Completed 9/15/95

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 4462
Signed Date 11/29/95

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER