CLAC 50306

RECEIVED

MAR 1 - 1996

WATER RESOURCES DEPT.
SALEM, OREGON

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # 25508

(1) OWNER:
Name Gordon Price Well Number
Address 10075 Molalla Av
City Molalla State Ore Zip 97038

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 115 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	25	Bentonite	0	25	11 Sacks
6	25	115				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other dry
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	-100	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 100

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
18	40		1 hr.

Temperature of Water 52 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Clack Latitude Longitude
Township 5S N or S. Range 2E E or W. WM.
Section 4 ¼ ¼
Tax Lot 909 Lot Block Subdivision
Street Address of Well (or nearest address) 14409.5. Vaughn Rd Molalla Oregon

(10) STATIC WATER LEVEL:
9 ft. below land surface. Date 1-8-93
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 40 St

From	To	Estimated Flow Rate	SWL
40	80	15	9
~~85~~	105	20	9

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Top Soil Brown	0	1	
Clay Brown	1	3	
Cemented Gravel hard	3	80	9
Clay Brown	80	85	
Cemented Gravel Brown	85	105	9
Clay Brown	105	115	

Date started 11-21-93 Completed 1-8-94

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 653
Signed Date 1-10-94

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91