RECEIVED
MAY - 6 1997
WATER RESOURCES DEPT
SALEM, OREGON

WELL I.D. # L09264

STATE OF OREGON
WATER SUPPLY WELL REPORT Clac 51678
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form

(START CARD) # 97689

(1) OWNER: Well Number
Name MEADOWCROFT FARM
Address 15568 S. CARUS RD.
City OREGON CITY State OR Zip 97045

(2) TYPE OF WORK
☐ New Well ☐ Deepening ☒ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 1438 ft.
Explosives used ☐ Yes ☐ No Type Amount

HOLE Diameter	From	To	Material	SEAL From	To	Sacks or pounds
NO DRILLING DONE						

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from 1500 ft. to 1460 ft. Material GRAVEL
placed from 1460 ft. to 1438 ft. CEMENT

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.
385	180		1.25

Temperature of water 73 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County CLACKAMAS Latitude Longitude
Township 3S N or S Range 2E E or W. WM.
Section 34 SW 1/4 NE 1/4
Tax Lot 502 Lot Block Subdivision
Street Address of Well (or nearest address) SAME

(10) STATIC WATER LEVEL:
448 ft. below land surface. Date 4-2-97
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found ORIGINAL

From	To	Estimated Flow Rate	SWL

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
THE BOTTOM PORTION OF THIS WELL WAS PLUGGED OFF TO GET RID OF SOME POOR QUALITY WATER.			

Wasterberg Drilling, Inc.
36728 S. Kropf Rd.
Molalla, OR 97038
829-2526

Date started 3-28-97 Completed 4-29-97

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief

WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 688
Signed Steven N. Stokke Date 4-25-97

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER