NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED CLAC APR 24 1969 STATE ENGINEER SALEM, OREGON

Well #4

WATER WELL REPORT

STATE OF OREGON
(Please type or print)
(Do not write above this line)

C5275 CLAC

G-4901

State Well No. 2/3-33 ab

State Permit No.

(1) OWNER:

Name Elmore Mostul

Address Route 5, Box 715, Oregon City, Or. 97045

(2) TYPE OF WORK (check):

New Well [X] Deepening [] Reconditioning [] Abandon []

If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary [] Driven []
Cable [X] Jetted []
Dug [] Bored []

(4) PROPOSED USE (check):

Domestic [] Industrial [] Municipal []
Irrigation [X] Test Well [] Other []

(5) CASING INSTALLED:

Threaded [] Welded [X]

8 " Diam. from +3½ ft. to 151 ft. Gage 0.250

" Diam. from ft. to ft. Gage

" Diam. from ft. to ft. Gage

(6) PERFORATIONS:

Perforated? [X] Yes [] No.

Type of perforator used Mills Knife

Size of perforations 1/4 in. by 2 in.

360 perforations from 40 ft. to 140 ft.

..... perforations from ft. to ft.

..... perforations from ft. to ft.

..... perforations from ft. to ft.

..... perforations from ft. to ft.

(7) SCREENS:

Well screen installed? [] Yes [X] No

Manufacturer's Name

Type Model No.

Diam. Slot size Set from ft. to ft.

Diam. Slot size Set from ft. to ft.

(8) WATER LEVEL: Completed well.

Static level 7 ft. below land surface Date 4-16-69

Artesian pressure lbs. per square inch Date

(9) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? [X] Yes [] No If yes, by whom? Steinman Bros.

Yield:	gal./min.	with	ft. drawdown	after	hrs.
	100	"	88	6	"
	75	"	58	7	"
	50	"	33	8	"

Bailer test gal./min. with ft. drawdown after hrs.

Artesian flow g.p.m. Date

Temperature of water 53° Was a chemical analysis made? [] Yes [X] No

(10) CONSTRUCTION:

Well seal—Material used Bentonite

Depth of seal 25 ft.

Diameter of well bore to bottom of seal 12 in.

Were any loose strata cemented off? [] Yes [X] No Depth

Was a drive shoe used? [X] Yes [] No

Did any strata contain unusable water? [] Yes [X] No

Type of water? depth of strata

Method of sealing strata off

Was well gravel packed? [] Yes [X] No Size of gravel:

Gravel placed from ft. to ft.

(11) LOCATION OF WELL:

County Clackamas Driller's well number 22-69

NW ¼ NE ¼ Section 33 T. 2S R. 3E W.M.

Bearing and distance from section or subdivision corner

(12) WELL LOG:

Diameter of well below casing 8"

Depth drilled 160 ft. Depth of completed well 151 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level as drilling proceeds. Note drilling rates.

MATERIAL	From	To	SWL
Clay, brown	0	3	
Cement gravel and boulders, Brown	3	75	
Loosely cemented gravel	75	95	
Loose gravel	95	105	
Cemented gravel, gray	105	121	7
Clay, brown	121	160	

Work started Mar. 25 19 69 Completed Apr. 16 19 69

Date well drilling machine moved off of well April 17 19 69

Drilling Machine Operator's Certification:

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] Jack Dunn (Drilling Machine Operator) Date Apr. 18, 1969

Drilling Machine Operator's License No. 67

Water Well Contractor's Certification:

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

NAME Steinman Bros. (Person, firm or corporation) (Type or print)

Address 15112 S.E. McLoughlin, Milwaukie, Or. 97222

[Signed] Robert E. McConnell (Water Well Contractor)

Contractor's License No. 1 Date Apr. 18, 1969

(USE ADDITIONAL SHEETS IF NECESSARY)