WATER WELL REPORT
STATE OF OREGON

CLAC 5588

RECEIVED
JUL 9 1984
WATER RESOURCES DEPT
SALEM, OREGON

PLEASE TYPE or PRINT IN INK

State Well No. 2S/4E-7bad

State Permit No. Per Start card T.2S deepening

(1) OWNER:

Name Mrs. Eva Kociemba
Address 28752 S.E. Kelso Road
City Boring Oregon State 97009

(2) TYPE OF WORK (check):

New Well ☐ Deepening ☒ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary Air ☐ Driven ☐
Rotary Mud ☐ Dug ☐
Cable ☒ Bored ☐

(4) PROPOSED USE (check):

Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐
Thermal: Withdrawal ☐ Reinjection ☐

(5) CASING INSTALLED: Steel ☐ Threaded ☐ Plastic ☒ Welded ☐

..."Diam. from ... ft. to ... ft. Gauge ...
..."Diam. from ... ft. to ... ft. Gauge ...

LINER INSTALLED:

4 "Diam. from 178 ft. to 238 ft. Gauge 1251b

(6) PERFORATIONS: Perforated? ☒ Yes ☐ No

Type of perforator used Saw
Size of perforations 1/8 in. by 6 in.
120 perforations from 193 ft. to 238 ft.
... perforations from ... ft. to ... ft.
... perforations from ... ft. to ... ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No

Manufacturer's Name ...
Type ... Model No. ...
Diam. ... Slot Size ... Set from ... ft. to ... ft.
Diam. ... Slot Size ... Set from ... ft. to ... ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☒ No If yes, by whom?
... gal./min. with ... ft. drawdown after ... hrs.
" " " "
Air test ... gal./min. with drill stem at ... ft. ... hrs.
Bailer test 20 gal./min. with 2 ft. drawdown after 4 hrs.
Artesian flow ... g.p.m.
Temperature of water ... Depth artesian flow encountered ... ft.

(9) CONSTRUCTION: Special standards: Yes ☐ No ☐

Well seal—Material used ...
Well sealed from land surface to ... ft.
Diameter of well bore to bottom of seal ... in.
Diameter of well bore below seal ... in.
Number of sacks of cement used in well seal ... sacks
How was cement grout placed? ...

Was pump installed Original Type Sub HP 1 Depth 225 ft.
Was a drive shoe used? ☐ Yes ☐ No Plugs ... Size: location ... ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of Water? depth of strata
Method of sealing strata off
Was well gravel packed? ☒ Yes ☐ No Size of gravel: ¼ Pea
Gravel placed from 190 ft. to 238 ft.

(10) LOCATION OF WELL:

County Clackamas Driller's well number
E½ of NW ¼ ¼ Section 7 T. So R. 4E of W.M.
Tax Lot # Lot Blk Subdivision
Address at well location: 28752 SE Kelso Road

(11) WATER LEVEL: Completed well.

Depth at which water was first found 195 ft.
Static level 195 ft. below land surface. Date 6/6/84
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing

Depth drilled ft. Depth of completed well 238 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Sandstone	219	238	195
Gravel Small to Large WB	238		

Work started 06/04/ 19 84 Completed 06/08/ 19 84
Date well drilling machine moved off of well June 15th. 19 84

(unbonded) Water Well Constructor Certification (if applicable):

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] ... Date ..., 19...

Bonded Water Well Constructor Certification:

Bond 94974474 (number) Issued by Downey Ins. Agency, Inc (Surety Company Name)

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief. (HB LIC.109)
Name HAAKON BOTTNER DRILLING CO. (Person, firm or corporation) (Type or print)
Address 10230 SE CINDY LN. BORING OR. 97009
[Signed] H. Bottner Michael D. Smith (Water Well Constructor)
Date July 5th., 19 84

NOTICE TO WATER WELL CONSTRUCTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*45292-690