#14

STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

CLAC 5989

RECEIVED

MAY 1 1991

WATER RESOURCES DEPT.
SALEM, OREGON

45/2E/8 bb

(START CARD) # 26392

(1) OWNER:

Well Number:

Name GEORGE LYONS

Address 13230 S. UNION HALL RD.

City CANBY State OR Zip 97013

(2) TYPE OF WORK:

☐ New Well ☒ Deepen ☒ Recondition ☐ Abandon

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☒ Cable

☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes ☐ No ☒ Depth of Completed Well 140 ft.

Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
6	130	140				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other ORIGINAL

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	2	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	NONE				☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☐ Perforations Method

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☒ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
1.5	TOTAL		1 hr.

Temperature of water 56 Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County CLACK Latitude Longitude

Township 4S N or S. Range 2E E or W, WM.

Section 8 NW ¼ NW ¼

Tax Lot 1500 Lot Block Subdivision

Street Address of Well (or nearest address) SAME

(10) STATIC WATER LEVEL:

APPR. 70 ft. below land surface. Date 2-23-91

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found ORIGINAL

From	To	Estimated Flow Rate	SWL

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
CLAY TAN	130	140	
WELL WAS CLEANED OUT & DEEPENED APPROX. 10 FT. IT WAS NOT MAKING ANY MORE WATER THAN BEFORE. WE WELDED ON 6" CASING AND BROUGHT IT ABOVE GROUND TO MEET CODE. 3 SACKS OF BENTONITE WERE ADDED TO SEAL.			

WESTERBERG DRILLING INC.
31850 S. Hwy. 213
P.O. Box 562
Molalla, OR 97038
829-2526

Date started 2-22-91 Completed 2-23-91

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 688

Signed Steven N. Stadeli Date 4-29-91

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88