CLAC 59969

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

CLAC 59969
WELL I.D. # L 23865
START CARD # 161556

(1) LAND OWNER Well Number
Name Jon/Rankin-Lisa Marie Hopkins
Address 35674 SE Squaw mt rd
City Estacada State OR Zip 97023

(2) TYPE OF WORK
☐ New Well ☑ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☑ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☑ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☐ No Depth of Completed Well 357 ft.
Explosives used ☐ Yes ☐ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
6"	250	357				

How was seal placed: Method ☐A ☐B ☐C ☐D ☐E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	NO Liner				☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☐ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
NO	Liner	Open hole				☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
110+		355	1 hr.

Temperature of water 56 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Clack Latitude Longitude
Township 3 N or S Range 4 E or W. WM.
Section 22 SW 1/4 SW 1/4
Tax Lot 700 Lot Block Subdivision
Street Address of Well (or nearest address) 35674 SE Squaw mt rd
Estacada Ore 97023

(10) STATIC WATER LEVEL:
135 ft. below land surface. Date 2-3-04
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 250

From	To	Estimated Flow Rate	SWL
250	357	110+	135

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Lava Rock Red	250	260	135
Lava Rock Gray	260	290	1
Lava Rock Green	290	347	1
Lava Rock Gray-Green Broken	347	357	135

RECEIVED
APR 12 2004
WATER RESOURCES DEPT
SALEM, OREGON

RECEIVED
MAY 3 2004
WATER RESOURCES DEPT
SALEM, OREGON

Date started 2-2-04 Completed 2-3-04

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number 1512
Signed Thomas Youngberg Date 4-7-04

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 25
Signed [illegible] Date 4-7-04

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER