CLAC 60185

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form. CLACC60185

WELL I.D. # L 69289
START CARD # 165289

(1) LAND OWNER Well Number
Name Chuck Patman
Address 30415 S Lynn Marie Ln
City Colton State Or Zip 97017

(2) TYPE OF WORK
☑ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☑ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☑ No Depth of Completed Well 120 ft.
Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	34	Bentonite	0	34	16 sacks
6"	34	120				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☑ Other poured + probed
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+23"	34	250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4"	23	120	160	☐	☑	☑	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☑ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☑ Perforations Method 5x.11 saw
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
80	120	1/4x3	160		4"	☐	☑
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
35 gpm	105	105	1 hr.

Temperature of water 54 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Clackmas Latitude Longitude
Township 5S N or S Range 3E E or W. WM.
Section 4 1/4 1/4
Tax Lot 3500 Lot Block Subdivision
Street Address of Well (or nearest address) 30415 S Lynn Marie Ln

(10) STATIC WATER LEVEL:
55" ft. below land surface. Date 4-29-04
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 90'

From	To	Estimated Flow Rate	SWL
90	112	gpm	55"

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
redish brown topsoil	0	1	
brown clay	1	23	
broken gray rock	23	24	
hard gray basalt	24	90	
broken gray Basalt	90	112	55"
gray clay	112	120	

RECEIVED
JUN 01 2004
WATER RESOURCES DEPT
SALEM, OREGON

Date started 4-28-04 Completed 4-30-04

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1665
Signed Phillip Merrill Date 5-22-04

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER