CLAC 63170

Clac 63170

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

WELL I.D. # L 79536
START CARD # 191206

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number
Name DON MORRIS
Address 43175 S.E. Coleman Rd
City Sandy State ORE. Zip 97055

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 119 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	60	CEMENT	0	60	22
6"	60	119				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+2	117	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☒ Outside ☐ None
Final location of shoe(s) 117

(7) PERFORATIONS/SCREENS:
☒ Perforations Method AIR PERFORATOR
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
95	116	1/4x2"	45			☒	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
25		119	1 hr.

Temperature of water 51° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Clackamas Latitude Longitude
Township 2S N or S Range 5E E or W. WM.
Section 17C NE 1/4 SW 1/4
Tax Lot 00300 Lot Block Subdivision
Street Address of Well (or nearest address) Same

(10) STATIC WATER LEVEL:
75 ft. below land surface. Date 12-29-06
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 62

From	To	Estimated Flow Rate	SWL
62	117	25	75

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Soil Brown	0	3	
Clay Red	3	9	
Clay Tan	9	16	
Clay Red To Orange	16	49	
Clay Red With Cobbles	49	59	
Gravels Water			
Bearing	59	117	75'
Clay Gray	117	119	

RECEIVED
MAR 05 2007
WATER RESOURCES DEPT
SALEM, OREGON

RECEIVED
JAN 18 2007
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 12-10-06 Completed 12-29-06

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1621
Signed Lorn G. Young Date 01-06-07

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER