CLAC 63541

STATE OF OREGON Arrow 07-023-1
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

(1) LAND OWNER:
Well Number: _____
Name: Sean Tyler Keys, llc
Address: 17933 Nw Evergreen Pkwy, Suite 300
City: Beaverton State: OR Zip: 97006

(2) TYPE OF WORK:
☐New Well ☐Deepening ☐Alteration (repair/recondition) ☒Abandonment

(3) DRILL METHOD:
☒Rotary Air ☐Rotary Mud ☐Cable ☐Auger
☐Other: _____

(4) PROPOSED USE:
☐Domestic ☐Community ☐Industrial ☒Irrigation
☐Thermal ☐Injection ☐Livestock ☐Other _____

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐Yes ☒No
Depth of Completed Well 0
Explosives Used ☐Yes ☐No Type _____ Amount _____

HOLE Diameter	From	To	Material	SEAL From	To	sacks or pounds
see 12						

How was seal placed: Method ☐A ☐B ☐C ☐D ☐E
☐ Other _____
Backfill placed from ____ to _____ Material _____
Gravel placed from _____ to _____ Size of gravel _____

(6) CASING/LINER:
CASING:

Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
				☐	☐	☐	☐
				☐	☐	☐	☐
				☐	☐	☐	☐
				☐	☐	☐	☐

LINER:

				☐	☐	☐	☐
				☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☐ None
Final location of Shoe(s): _____

(7) PERFORATIONS/SCREENS:
☐Perforations Method: _____
☐Screen Type: _____ Material: _____

From	To	Slot Size	No.	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐Pump ☐Bailer ☐Air ☐Flowing Artesian

Yield gpm	Drawdown	Drill Stem at	Time
			1 hr.

Temperature of water ____ Depth Artesian Flow Found _____
Was a water analysis done? ____ By whom: _____
Did any strata contain water not suitable for intended use? (explain)
_____
Depth of Strata:_____

ARROW DRILLING 503-538-4422

WELL ID # L N/A`
START CARD # 192679

(9) LOCATION OF WELL by legal description:
County: Clack Latitude: _____ Longitude: _____
Township: 3S Range: 1E
Section: 08 NW ¼ NE ¼
Tax Lot: 100 Lot: _____ Block: _____ Subdivision: _____
Street Address of Well (or nearest address) 2882 Homesteader Rd Wilsonville, OR

(10) STATIC WATER LEVEL:
N/A Ft. below land surface Date _____
Artesian pressure _____ lb. per sq. in. Date _____

(11) WATER BEARING ZONES:
Depth at which water was first found N/A

From	To	Est. Flow Rate	SWL

(12) WELL LOG: Ground Elevation: _____

Material	From	To	SWL
Abandonment of well report No. Clac 009103			
Well depth 201' swl prior to aband. 128'			
Pumped neet cement from bottom up to 18" below surface 169 sacks cement			
Removed 8" steel casing.			

RECEIVED
JUN 05 2007
WATER RESOURCES DEPT
SALEM, OREGON

Date Started: 5/17/07 Completed: 5/18/07

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration,, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number _____
Signed _____ Date _____

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1483
Signed _____ Date 5/21/07

ORIGINAL - Water Resources Department FIRST COPY - Constructor SECOND COPY - Customer