RECEIVED BY OWRD
CLAC 73542
DEC 13 2017
SALEM, OR

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

WELL I.D. LABEL# L 126857
START CARD # 1036958
ORIGINAL LOG #

CLAC 73542

(1) LAND OWNER

Owner Well I.D.
First Name RON Last Name HAGGERTY
Company
Address 33419 SE BROOKS ROAD
City BORING State OR Zip 97009

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion [ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 400 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/ lbs
10	0	45	Bentonite	0	45	32	S
7.62	45	350			Calculated	18	
5	350	400					
					Calculated		

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other POURED IN
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Pounds Actual Amount Pounds

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
(•)	( )	6	[X]	2	350	.250	(•)	( )	[X]	[ ]
( )	(•)	4	[ ]	60	340	SC40	( )	(•)	[X]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]

Shoe [X] Inside [ ] Outside [ ] Other Location of shoe(s) 350
Temp casing [ ] Yes Dia From + [ ] To

(7) PERFORATIONS/SCREENS

Perforations Method FACTORY
Screens Type JOHNSON Material PVC

Perf/Screen	Casing/Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/pipe size
		4	340	400	.008			

(8) WELL TESTS: Minimum testing time is 1 hour

( ) Pump ( ) Bailer (•) Air ( ) Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
200		400	2

Temperature 51 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 81

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County CLACKAMAS Twp 2 S N/S Range 4 E E/W WM
Sec 3 1/4 of the 1/4 Tax Lot 00603
Tax Map Number Lot
Lat ° ' " or 45.418366 DMS or DD
Long ° ' " or -122.309788 DMS or DD
(•) Street address of well ( ) Nearest address

34306 SE KELSO ROAD BORING OR 97009

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	11-08-2017			246

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 360

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
11-08-2017	360	400	200			246

(11) WELL LOG

Ground Elevation

Material	From	To
TOP SOIL	0	1
BROWN STICKY CLAY	1	45
COARSE GRAVEL WITH SEAMS OF BROWN	45	
CLAY		148
MULTI-COLORED GRAVEL WITH BROWN	148	
CLAY & SAND		157
MULTI-COLORED GRAVEL	157	178
BROWN SAND	178	189
MEDIUM MULTI-COLORED GRAVEL	189	230
SAND WITH SEAMS OF BROWN CLAY	230	360
CLAY CONGLOMERATE WITH SAND &	360	
WOOD		400

Date Started 10-31-2017 Completed 11-08-2017

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date RECEIVED BY OWRD

Signed NOV 20 2017

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1738 Date 11-16-2017

Signed Dance Wagner

Contact Info (optional) OLSEN WELL DRLG 503-665-3353

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: 0.95