CLAC 74846

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form

SKYLES DRILLING, INC.
503-656-2683

WELL ID # L 133701
START CARD # W1042046

(1) OWNER: Well Number: 01

Name Nancy Orem
Address 7180 S Knights Bridge Rd
City Canby State OR Zip 97013

(2) TYPE OF WORK:

[X] New Well [] Deepening [] Alteration (repair/recondition) [] Abandonment

(3) DRILL METHOD:

[X] Rotary Air [] Rotary Mud [] Cable [] Auger
[] Other

(4) PROPOSED USE:

[] Domestic [] Community [] Industrial [X] Irrigation
[] Thermal [] Injection [] Livestock [] Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval [] Yes [X] No Depth of Completed Well 82 ft.
Explosives used [] Yes [X] No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
15	0	5	Cement w/5%	38		
11.5	5	38	bentonite		5	14 Sacks
8	38	82	Calculated			14 Sacks
			Bentonite	5	0	14 Sacks
			Calculated			10 Sacks

How was seal placed: Method [] A [] B [X] C [] D [] E
[X] Other Poured bentonite
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8	+2	82	.250	[X]	[]	[X]	[]
					[]	[]	[]	[]
					[]	[]	[]	[]
					[]	[]	[]	[]
Liner:	None				[]	[]	[]	[]
					[]	[]	[]	[]

Drive Shoe used [] Inside [X] Outside [] None
Final location of shoe(s) 82'; TempCasing Dia10" From +2' to38'

(7) PERFORATIONS/SCREENS:

[X] Perforations Method Air Perforator
[] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
50	60	1/8x1	100			[X]	[]
						[]	[]
						[]	[]
						[]	[]
						[]	[]

(8) WELL TESTS: Minimum testing time is 1 hour

[] Pump [] Bailer [X] Air [] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
175+		61	0.5 hrs.
100		40	0.5 hrs.
		TDS Amount	147 ppm

Temperature of Water 54° Depth Artesian Flow found
Was a water analysis done? [X] Yes By whom SDI, Iron trace
Did any strata contain water not suitable for intended use? [] Too little
[] Salty [] Muddy [] Odor [] Colored [] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:

County Clackamas Latitude Longitude
Township 3SOUTH N or S. Range 1EAST E or W. of WM.
Section 32 NW 1/4 SW 1/4
Tax lot 01600 Lot Block Subdivision
Street Address of Well (or nearest address) 7180 S Knights Bridge Rd, Canby, OR

(10) STATIC WATER LEVEL:

5 ft. below land surface. Date 3/13/2019
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 5'

From	To	Estimated Flow Rate	SWL
5	62	175+	5

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Topsoil, brown	0	2	
Gravel, large to medium w/sand, multicolored dirty	2	22	
Gravel, large to medium w/sand, gray	22	62	5
Clay, blue sandy w/seams of sand, gray cemented	62	74	
Clay, gray sandy	74	80	
Clay, bluish-gray w/seams of sand, gray cemented	80	82	

SKYLES DRILLING, INC.
503-656-2683

RECEIVED
MAR 25 2019
OWRD

Date started 2/21/2019 Completed 3/13/2019

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number 1715
Signed Date 3/14/2019
Skyles Drilling, Inc.

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 2006
Signed Date 3/14/2019
Skyles Drilling, Inc.

ORIGINAL - WATER RESOURCES DEPARTMENT FIRST COPY - CONSTRUCTOR SECOND COPY - CUSTOMER

wlk