CLAC

MAR 21 1988

CLAC 07588

2S/7E-31bd

STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

WATER RESOURCES DEPT.
SALEM, OREGON

(1) OWNER:

Well Number:

Name R.V.Wonderland

Address 65000HWY 26 P.O.Box 669

City Welches Ore. State Zip 97067

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable

☐ Other

(4) PROPOSED USE:

☒ Domestic ☒ Community ☐ Industrial ☐ Irrigation

☐ hermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes ☐ No ☒ Depth of Completed Well 240 ft.

Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
14	0	30	cement	0	30	26sack 4%
8	30	240				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E

☐ Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8	+2	125	322	☒	☐	☒	☐
	7	130	140		☒	☐	☒	☐
	7	150	160		☒	☐	☒	☐
	7	170	190		☒	☐	☒	☐
Liner:	7	200	210		☒	☐	☒	☐
	7	220	230		☒	☐	☒	☐

Final location of shoe(s) 125

) PERFORATIONS/SCREENS:

☐ Perforations Method

☒ Screens Type cook Material S.S

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
40	230	.20			7½tele	☐	☐
220	210	.20			7½tele	☐	☐
200	190	.20			7½tele	☐	☐
170	160	.20			7½tele	☐	☐
150	140	.20			7½tele	☐	☐
130	120	.20			7½tele	☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
350plus		240	1 hr.
350plus		180	1hr
350plus		100	1hr

Temperature of water Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County clack Latitude ' " Longitude ' "

Township 2S N or S, Range 7E E or W, WM.

Section 31 se ¼ nw ¼

Tax Lot Lot Block Subdivision

Street Address of Well (or nearest address) 65000 HWY 26,
Welches, Oregon 97067

(10) STATIC WATER LEVEL:

20 ft. below land surface. Date 1/21/88

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 30

From	To	Estimated Flow Rate	SWL
30	240	350 plus	20

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
sand	0	12	
sand and clay	12	23	
sand and gravel	23	55	20
gravel and boulder and	55	170	20
sand		170	20
fine sand and silt	170	190	20
sand and gravel	190	238	20
sand and clay	238	240	20

Date started 12/28/87 Completed 1/21/88

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 616

Signed Ted W Pullen Date 3-17-88

WHITE COPIES - WATER RESOURCES DEPARTMENT YELLOW COPY - CONSTRUCTOR PINK COPY - CUSTOMER 9809C 10/86