STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

CLAC 76366

4/5/2021

WELL I.D. LABEL# L 140609
START CARD # 1050328
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name MIKE Last Name GOLD
Company
Address 1352 NORTH HWY 89
City KAYSVILLE State UT Zip 84037

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☐ Domestic ☒ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 201.00 ft.

BORE HOLE

Dia	From	To
13	0	62
10	62	201

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite Chips	0	7	6	S
		Calculated	5.35	
Cement with 4% Bentor	7	62	3700	P
		Calculated	1760.72	

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☒ Other POURED & HYDRATED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	8	☒	2.6	200	250	●	○	☒	☐
○	●	6	☐	0	171	200	○	●	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐

Shoe ☒ Inside ☐ Outside ☐ Other Location of shoe(s) 200
Temp casing ☒ Yes Dia 12 From + ☐ 0 To 62

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type JOHNSON SCREEN Material PVC

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Screen	Liner	6	171	201	.125			

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ○ Bailer ◉ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
110		201	2

Temperature 54 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 65 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County CLACKAMAS Twp 2.00 S N/S Range 3.00 E E/W WM
Sec 34 NW 1/4 of the SW 1/4 Tax Lot 900
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
◉ Street address of well ○ Nearest address
17800 S. SPRINGWATER RD

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration			☐	
Completed Well	12/31/2020		☐	22

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 50.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
12/31/2020	50	194	110		☐	22
					☐	
					☐	
					☐	
					☐	

(11) WELL LOG

Ground Elevation

Material	From	To
TOP SOIL	0	1
BROWN CLAY	1	4
BROWN CLAY W COBBLES	4	6
BROWN CLAY W GRAVEL & COBBLES	6	51
CEMENTED GRAVEL	51	58
GRAVEL & SAND	58	148
SANDSTONE W GRAVEL	148	194
BROWN / TAN CLAY	194	201

Date Started 12/21/2020 Completed 12/31/2020

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1771 Date 4/5/2021

Signed GEORGE YOUNGBERG (E-filed)

Contact Info (optional) Youngberg Pump & Well Drilling LLC 503-630-3970