STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

CLAC 79913
7/23/2026

WELL I.D. LABEL# L 157218
START CARD # 1082732
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name ANDREW Last Name CRAMER
Company BIGFOOT MOBILE HOME PARK
Address PO BOX 314
City EVERSON State WA Zip 98247

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[ ] Domestic [ ] Irrigation [X] Community
[ ] Industrial/ Commercial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 340.00 ft.

BORE HOLE

Dia	From	To
10	0	90
7.65	90	120
5.5	120	340

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite Chips	0	10	8	S
		Calculated	4.56	
Cement with 3% Bentor	10	90	1880	P
		Calculated	1627.43	

Seal placement method: [ ] A [ ] B [X] C [ ] D [ ] E [X] Other: POURED PROBED HYD
Backfill placed from 90 ft. to 120 ft. Material CEMENT
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Type Amount
Seal Placement Begin Date 7/16/2026 Begin Time 13 40

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	6	X	3	120	0.250	ST	X		OTH.	120
L	4		3	320	Sch40	PL		X		

Temp casing [X] Yes Dia 10 From + [X] 3 To 22

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type QUICKLOK Material PVC

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Screen	Liner	4	320	340	.32			Pipe Size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Air	12		340	2

Temperature 57 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 82 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County CLACKAMAS Twp 2.00 S N/S Range 5.00 E E/W WM
Sec 27 SE 1/4 of the NW 1/4 Tax Lot 1900
Tax Map Number Lot
Lat ° ' " or 45.37020575 DMS or DD
Long ° ' " or -122.17971889 DMS or DD
(•) Street address of well ( ) Nearest address
47000 SE HWY 26 SANDY OR

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	7/16/2026			153

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 300.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
7/16/2026	300	340	12			153

(11) WELL LOG

Ground Elevation 1264.23 FT

Material	From	To
GRAVEL	0	1
BROWN STICKY CLAY	1	17
M/C UNCREVEASED TIGHTLY CEMENTED GRAVEL	17	38
MULTICOLORED IGN ROCK MEDIUM HARD	38	190
BASALT MEDIUM HARD	190	340

Construction
Begin Date 7/14/2026 Begin Time 08 30 End Date 7/16/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 2089 Date 7/23/2026
Signed TYLER KYLE (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1771 Date 7/23/2026
Signed GEORGE YOUNGBERG (E-filed)
Drilling Company: YOUNGBERG PUMP & WELL DRILLING LLC PH 503-63

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

CLAC 79913

7/23/2026

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 45.37020575 Datum: WGS84
Longitude: -122.17971889
Township/Range/Section/Quarter-Quarter Section:
WM2.00S5.00E27SENW
Address of Well:
47000 SE HWY 26 SANDY OR

Well Label: 157218

Printed: July 23, 2026

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor