STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

CLAC 79932
7/28/2026

WELL I.D. LABEL# L 157000
START CARD # 1082653
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name SEAN & CARLI Last Name SPUTNIK
Company
Address 65977 E CHIPPAWA LN
City RHODODENDRON State OR Zip 97049

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commercial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 139.00 ft.

BORE HOLE

Dia	From	To
11.5	0	20
7.6	20	139

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite Chips	0	6	3.5	S
		Calculated	4.27	
Cement with 3% Bento	6	20	1128	P
		Calculated	443.84	

Seal placement method: [ ] A [ ] B [X] C [ ] D [ ] E [X] Other: POURED & TAMPED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Type Amount
Seal Placement Begin Date 7/28/2026 Begin Time 13 30

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	6	X	2	139	0.250	ST	X		IN.	139
L	4		2	119	Sch40	PL		X		

Temp casing [X] Yes Dia 10 From + [ ] 0 To 20

(7) PERFORATIONS/SCREENS

Perforations Method push down perforator
Screens Type quiklok Material pvc

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Perf	Casing	6	119	139	.25	1	260	
Screen	Liner	4	119	139	.32			Pipe Size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Air	100		138	1

Temperature 53 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 49 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County CLACKAMAS Twp 2.00 S N/S Range 7.00 E E/W WM
Sec 32 NW 1/4 of the SW 1/4 Tax Lot 801
Tax Map Number Lot
Lat ° ' " or 45.35284338 DMS or DD
Long ° ' " or -121.98271215 DMS or DD
(•) Street address of well ( ) Nearest address
23515 E THREE RING RD WELCHES

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	7/28/2026			43

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 108.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
7/28/2026	108	139	100			43

(11) WELL LOG

Ground Elevation 1247.37 FT

Material	From	To
GRAVEL & COBBLES	0	34
GLACIAL TILL	34	51
GRAVEL	51	55
GLACIAL TILL	55	91
CEMENTED GRAVEL	91	108
COUSE GLACIAL TILL/ GRAVEL	108	139

Construction
Begin Date 7/27/2026 Begin Time 09 30 End Date 7/28/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 2089 Date 7/28/2026
Signed TYLER KYLE (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1771 Date 7/28/2026
Signed GEORGE YOUNGBERG (E-filed)
Drilling Company: YOUNGBERG PUMP & WELL DRILLING LLC

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

CLAC 79932

7/28/2026

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 45.35284338 Datum: WGS84
Longitude: -121.98271215
Township/Range/Section/Quarter-Quarter Section:
WM2.00S7.00E32NWSW
Address of Well:
23515 E THREE RING RD WELCHES

Well Label: 157000

Printed: July 28, 2026

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor