STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

CLAC 79968
8/24/2026

WELL I.D. LABEL# L 158632
START CARD # 1083192
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D. 02
First Name CHRIS Last Name GIFFORD
Company WIND TREE PROPERTY OWNERS ASSOCIATION
Address 23494 EAST WIND TREE LOOP
City RHODODENDRON State OR Zip 97049

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Reverse Rotary [X] Other MITSUBISHI ULTRA MAX

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [X] Community
[ ] Industrial/ Commercial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 56.00 ft.

BORE HOLE

Dia	From	To
13.1	0	29
9.53	29	56

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite	0	2	2	S
		Calculated	1.57	
Cement with 5% Bento	2	29	15	S
		Calculated	8.9	

Seal placement method: [ ] A [ ] B [X] C [ ] D [ ] E [X] Other: POURED BENTONITE
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Type Amount
Seal Placement Begin Date 8/20/2026 Begin Time 12 00

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	8	X	2	56	0.250	ST	X		IN.	56

Temp casing [ ] Yes Dia From + [ ] To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Air	100		54	1

Temperature 58 °F Lab analysis [X] Yes By SDI, Iron 1.5 ppm
Water quality concerns? [ ] Yes (describe below) TDS amount 29 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County CLACKAMAS Twp 2.00 S N/S Range 7.00 E E/W WM
Sec 32 SE 1/4 of the NE 1/4 Tax Lot 2100
Tax Map Number 27E32AD Lot
Lat ° ' " or 45.35636890 DMS or DD
Long ° ' " or -121.96755850 DMS or DD
( ) Street address of well (•) Nearest address
23450 E WIND TREE LOOP, RHODODENDRON, OR

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	8/21/2026			12

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 31.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
8/20/2026	31	56	100			12

(11) WELL LOG

Ground Elevation 1288.45 FT

Material	From	To
Sandy loam, gray	0	12
Gravels & boulders, multicolored	12	31
Gravels, medium w/ sand, multicolored	31	41
Glacial till, multicolored, loose	41	56

Construction
Begin Date 8/17/2026 Begin Time 09 30 End Date 8/21/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1884 Date 8/24/2026
Signed JUSTIN MELONUK (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 2006 Date 8/24/2026
Signed CHRISTEN BLAND (E-filed)
Drilling Company: Skyles Drilling, Inc. (503)656-2683

WATER SUPPLY WELL REPORT - continuation page

CLAC 79968

8/24/2026

WELL I.D. LABEL# L	158632
START CARD #	1083192
ORIGINAL LOG #	

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

(5) BORE HOLE CONSTRUCTION

BORE HOLE

Dia	From	To

SEAL

Material	From	To	Amt	sacks/lbs
		Calculated		
		Calculated		
		Calculated		
		Calculated		

FILTER PACK

From	To	Material	Size

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Water Quality Concerns

From	To	Description	Amount	Units

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Material	From	To

Name of person(s) who assisted with construction and Trainee License # / Helper #

Assistant Name	Type	#
WYATT MELONUK	HELPER WATER	8889022

Comments/Remarks

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

CLAC 79968

8/24/2026

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 45.35636890 Datum: WGS84
Longitude: -121.96755850
Township/Range/Section/Quarter-Quarter Section:
WM2.00S7.00E32SENE
Address of Well:
23450 E WIND TREE LOOP, RHODODENDRON, OR

Well Label: 158632

Printed: August 24, 2026

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor