NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED JUL 19 1971 STATE ENGINEER SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

CLAC

State Well No. 5/2-2

State Permit No. 009864

(1) OWNER:
Name John Buckenyer
Address 805 S.E. Tenino Portland

(2) TYPE OF WORK (check):
New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☑ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED:
Threaded ☐ Welded ☑ LB
6" Diam. from 0 ft. to 70 ft. Gage 17
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS:
Perforated? ☐ Yes ☑ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WATER LEVEL: Completed well.
Static level 8 ft. below land surface Date July 16
Artesian pressure lbs. per square inch Date

(9) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☐ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 50 gal./min. with 30 ft. drawdown after 1/2 hrs.
Artesian flow g.p.m. Date
Temperature of water Was a chemical analysis made? ☐ Yes ☑ No

(10) CONSTRUCTION:
Well seal—Material used Bentonite clay
Depth of seal 30 ft.
Diameter of well bore to bottom of seal 10 in.
Were any loose strata cemented off? ☐ Yes ☑ No Depth
Was a drive shoe used? ☑ Yes ☐ No
Did any strata contain unusable water? ☐ Yes ☑ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☐ No Size of gravel:
Gravel placed from ft. to ft.

(11) LOCATION OF WELL:
County Clackamas Driller's well number 247
¼ ¼ Section 2 T. 5S R. 2E W.M.
Bearing and distance from section or subdivision corner

(12) WELL LOG:
Diameter of well below casing 6
Depth drilled 77 ft. Depth of completed well 75 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level as drilling proceeds. Note drilling rates.

MATERIAL	From	To	SWL
Top Soil	0	2	
Clay Brown	2	5	
Clay Brown Sand & Gravel	5	26	
Clay Blue Sandy	26	74	
Sand Med to Fine	74	77	

Work started July 9 1971 Completed July 16 1971
Date well drilling machine moved off of well " " 19 "

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Robert P. Tollison (Drilling Machine Operator) Date July 16, 1971
Drilling Machine Operator's License No. 174

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
NAME Collison Drilling Co (Person, firm or corporation) (Type or print)
Address Rt 1 Box 268 Molalla Ore
[Signed] Robert P. Tollison (Water Well Contractor)
Contractor's License No. 264 Date July 16, 1971

(USE ADDITIONAL SHEETS IF NECESSARY)