NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
WATER RESOURCES DEPARTMENT
SALEM, OREGON 97310
within 30 days from the date of well completion.

RECEIVED
OCT 24 1978
WATER RESOURCES DEPT.
SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

State Well No. 8N/8W-20
State Permit No.

NCT 27

(1) OWNER:
Name Robert Morris % Oregon Glass
Address 669 Duane St.
Astoria Oregon 97103

(2) TYPE OF WORK (check):
New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☑ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☑
6" Diam. from 0 ft. to 23 ft. Gage .250
5 5/16" Diam. from 15 ft. to 275 ft. Gage .188
" Diam. from ft. to ft. Gage

PERFORATIONS: Perforated? ☑ Yes ☐ No.
Type of perforator used Torch
Size of perforations 1/8 in. by 6 in.
20 perforations from 60 ft. to 80 ft.
20 perforations from 215 ft. to 235 ft.
20 perforations from 255 ft. to 275 ft.

(7) SCREENS: Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☑ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
air ~~Bailer~~ test 1/2 gal./min. with 180 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used cement
Well sealed from land surface to 20 ft.
Diameter of well bore to bottom of seal 9 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 5 sacks
How was cement grout placed? poured
Was a drive shoe used? ☐ Yes ☑ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☑ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☑ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Clatsop Driller's well number
¼ ¼ Section 20 T. 8N R. 8W W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 70 ft.
Static level 75 ft. below land surface. Date 9-28-78
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6
Depth drilled 275 ft. Depth of completed well 275 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Brown clay	0	6	
Brown shale	6	108	
Dark brown shale	108	167	
Dark blue shale	167	210	
Dark brown shale	210	275	

Work started 9-26 19 78 Completed 9-28 19 78
Date well drilling machine moved off of well 9-28 19 78

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] H. Cogan (Drilling Machine Operator) Date 9-28, 19 78
Drilling Machine Operator's License No. 1145

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Turner Drilling Co. Inc. (Person, firm or corporation) (Type or print)
Address Rt 1 Box 144 Hillsboro, Ore
[Signed] Ralph Turner (Water Well Contractor)
Contractor's License No. 247 Date 9-28, 19 78

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119