WATER WELL REPORT
STATE OF OREGON

Col4
1429

RECEIVED
JUL 13 1989
WATER RESOURCES DEPT.
SALEM, OREGON

State Well No. 5N/2W/34

State Permit No. .....

(1) OWNER:

Name DICK MILLER
Address 2326 N.E. 15TH AVE.
City PORTLAND State OR 97212

(2) TYPE OF WORK (check):

New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary Air ☐ Driven ☐
Rotary Mud ☐ Dug ☐
Cable ☒ Bored ☐

(4) PROPOSED USE (check):

Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐
Thermal: Withdrawal ☐ Reinjection ☐

(5) CASING INSTALLED:

Steel ☒ Plastic ☐
Threaded ☐ Welded ☒

6" Diam. from +1 ft. to 48 ft. Gauge .250
" Diam. from ..... ft. to ..... ft. Gauge .....

LINER INSTALLED:

" Diam. from ..... ft. to ..... ft. Gauge .....

(6) PERFORATIONS:

Perforated? ☐ Yes ☒ No
Type of perforator used
Size of perforations in. by in.
..... perforations from ..... ft. to ..... ft.
..... perforations from ..... ft. to ..... ft.
..... perforations from ..... ft. to ..... ft.

(7) SCREENS:

Well screen installed? ☐ Yes ☒ No
Manufacturer's Name .....
Type ..... Model No. .....
Diam. ..... Slot Size ..... Set from ..... ft. to ..... ft.
Diam. ..... Slot Size ..... Set from ..... ft. to ..... ft.

(8) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
Air test gal./min. with drill stem at ft. hrs.
Bailer test 13 gal./min. with 30 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water 51 Depth artesian flow encountered ..... ft.

(9) CONSTRUCTION:

Special standards: Yes ☐ No ☒
Well seal—Material used cement
Well sealed from land surface to 20 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 9 sacks
How was cement grout placed? PUMPED
.....
.....
Was pump installed? NO Type ..... HP ..... Depth ..... ft.
Was a drive shoe used? ☒ Yes ☐ No Plugs ..... Size: location ..... ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of Water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel: .....
Gravel placed from ..... ft. to ..... ft.

(10) LOCATION OF WELL:

County COLUMBIA Driller's well number #9151
¼ ¼ Section 34 T. 5N R. 2W W.M.
Tax Lot # 2-08-5234 Lot Blk Subdivision
Address at well location: 38109 BRINN RD.
ST. HELENS, OREGON 97051

(11) WATER LEVEL: Completed well.

Depth at which water was first found 152 ft.
Static level 120 ft. below land surface. Date 4/89
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:

Diameter of well below casing 6"
Depth drilled 170 ft. Depth of completed well 170 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
SOIL BROWN	0	3	
CLAY RED	3	35	
CLAY YELLOW	35	43	
SANDSTONE BLUE	43	170	120

Work started 4-22 1989 Completed 4-29 1989
Date well drilling machine moved off of well 4-29 1989

Drilling Machine Operator's Certification:

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] [signature] (Drilling Machine Operator) Date 4-29, 1989
Drilling Machine Operator's License No. .....

Water Well Contractor's Certification:

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name LUTTRELL WELL DRILLING (Person, firm or corporation) (Type or print)
Address 33111 PITTSBURG RD., ST. HELENS, OR 97051
[Signed] Bryant C. Luttrell (Water Well Contractor)
Contractor's License No. 1354 Date 4-29, 1989

NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*12658-690