NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310
within 30 days from the date of well completion.

#5-4"

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

COLU 3787

State Well No. 4N/3W-19aa
State Permit No.

(1) OWNER:
Name Chapman Community Church
Address Chapman Grange Rd Scappoose

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other Small church ☒

(5) CASING INSTALLED: Threaded ☐ Welded ☒
6" Diam. from +2 ft. to 55 ft. Gage 250
4" Diam. from 0 ft. to 130 ft. Gage PVC
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 12 gal./min. with 41 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used cement
Well sealed from land surface to 50 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 15 sacks
How was cement grout placed? pumped with grout pump
Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Columbia Driller's well number
NE ¼ NE ¼ Section 19 T. 4N R. 3W W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 90 ft.
Static level 19 ft. below land surface. Date 1-29-80
Artesian pressure — lbs. per square inch. Date —

(12) WELL LOG: Diameter of well below casing 6"
Depth drilled 130 ft. Depth of completed well 130 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Top soil	0	2	
Clay Brown	2	34	
Claystone Blue	34	80	
Claystone Grey	80	130	

RECEIVED
FEB 5 1980
WATER RESOURCES DEPT
SALEM, OREGON

Work started 12-5 19 79 Completed 1-25 19 80
Date well drilling machine moved off of well 1-29 19 80

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Joe McKnight (Drilling Machine Operator) Date 1-29, 19 80
Drilling Machine Operator's License No. 323

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name J.H. McKnight (Person, firm or corporation) (Type or print)
Address Rt. 3 Box 305H Warren Ore
[Signed] Joe McKnight (Water Well Contractor)
Contractor's License No. 376 Date 1-29, 19 79

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119