COLU 52738

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

WELL I.D. # L 72954

START CARD # W 169473

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number COLU 2470
Name MAURICE & MARILYN SAPP
Address 72396 FERNHILL RD
City RAINIER State OR Zip 97048

(2) TYPE OF WORK ☐ New Well
☐ Deepening ☑ Alteration (repair/recondition) ☐ Abandonment ☐ Conversion

(3) DRILL METHOD
☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Other

(4) PROPOSED USE
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION Special Construction: ☐ Yes ☐ No
Depth of Completed Well ____ ft.
Explosives used: ☐ Yes ☐ No Type ____ Amount ____

BORE HOLE Diameter	From	To	SEAL Material	From	To	Sacks or Pounds

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from ____ ft. to ____ ft. Material
Gravel placed from ____ ft. to ____ ft. Size of gravel

(6) CASING/LINER

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	+.5	.025	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4	15	275	SDR26	☐	☑	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☐ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS
☑ Perforations Method DRILL BIT
☐ Screens Type ____ Material

From	To	Slot Size	Number	Diameter	Tele/pipe size	Casing	Liner
221	275		100	7/16		☐	☑
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time

Temperature of water 51 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL (legal description)
County COLUMBIA
Tax Lot 733600001500 Lot
Township 7 N Range 3 W WM
Section 36 NW 1/4 SE 1/4
Lat ___° ___' ___" or ___.___ (degrees or decimal)
Long ___° ___' ___" or ___.___ (degrees or decimal)
Street Address of Well (or nearest address) 72396 FERNHILL RD

(10) STATIC WATER LEVEL
73 ft. below land surface. Date 6/7/05
____ ft. below land surface. Date
Artesian pressure ____ lb. per square inch Date

(11) WATER BEARING ZONES
Depth at which water was first found

From	To	Estimated Flow Rate	SWL

(12) WELL LOG Ground Elevation

Material	From	To	SWL
ADDED 6" CASING ABOVE GROUND	+7"	+13"	
INSTALLED LINER			

RECEIVED
JUL 05 2005
WATER RESOURCES DEPT
SALEM, OREGON

Date Started JUNE 6, 2005 Completed JUNE 7, 2005

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number ____ Date ____

Signed ____

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1624 Date JUNE 16, 2005

Signed [signature]

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER 06/16/2004