STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

COLU 54675
8/5/2013

WELL I.D. LABEL# L 111401
START CARD # 1020257
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name FOREST Last Name TEELE
Company
Address 49282 HWY 30
City WESTPORT State OR Zip 97016

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion [ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 303.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	171	Bentonite Chips	0	28	14	S
6	171	317	Cement	28	171	39	S

How was seal placed: Method [ ] A [ ] B [X] C [ ] D [ ] E
[X] Other POURED BENTONITE C
Backfill placed from 303 ft. to 317 ft. Material CEMENT
Filter pack from ____ ft. to ____ ft. Material ____ Size ____
Explosives used: [ ] Yes Type ____ Amount ____

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	6	X	2	171	.250	●	○	X	
○	○						○	○		
○	○						○	○		
○	○						○	○		
○	○						○	○		

Shoe [ ] Inside [X] Outside [ ] Other Location of shoe(s) 171
Temp casing [X] Yes Dia 10 From 1 To 4

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ○ Bailer ● Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
5		280	2

Temperature 62 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County COLUMBIA Twp 7.00 N N/S Range 2.00 W E/W WM
Sec 30 SW 1/4 of the NW 1/4 Tax Lot 800
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
○ Street address of well ● Nearest address
LARSON & DOAN, RAINIER, OR 97048

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	8/1/2013			185

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 90.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
7/3/2013	90	150	3			120
7/3/2013	185	186	1.5			185
8/19/2013	275	303	3.5			185

(11) WELL LOG

Ground Elevation

Material	From	To
Brown Clay	0	4
Brown & Red Weathered Basalt and Clay	4	32
Dark Brown Clay	32	43
Orange Clay	43	90
Multicolored Broken & Fractured Basalt	90	150
Gray Basalt	150	185
Gray Fractured Basalt	185	186
Gray Basalt	186	275
Gray Broken Basalt	275	315
Brown Clay Stone & Wood	315	317

Date Started 7/2/2013 Complete 8/1/2013

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1679 Date 8/5/2013

Signed THOMAS R DANNISON JR (E-filed)
Contact Info (optional) Turner Well Drilling (503)438-0593