STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

COLU 55673
11/30/2020

WELL I.D. LABEL# L 139421
START CARD # 1049994
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name MARG Last Name LANEY
Company
Address 27656 GIBBS RD
City SCAPPOOSE State OR Zip 97056

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 45.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	27	Bentonite	0	9	9	S
6	27	45			Calculated	4.11	
			Cement	9	27	15	S
					Calculated	4.83	

How was seal placed: Method [ ] A [X] B [ ] C [ ] D [ ] E
[X] Other POURED & PRODDED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	6		0	32	.250	●	○	X	
○	●	4.5		5	45	200	○	●	X	
○	○						○	○		
○	○						○	○		
○	○						○	○		

Shoe [ ] Inside [ ] Outside [ ] Other Location of shoe(s)
Temp casing [X] Yes Dia 10 From + [ ] 0 To 18

(7) PERFORATIONS/SCREENS

Perforations Method DRILLED
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Liner	4.5	30	45	.5	0.5	18	4.5

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ○ Bailer ● Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
12		43	1

Temperature 59 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 109 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County COLUMBIA Twp 4.00 N N/S Range 3.00 W E/W WM
Sec 13 SW 1/4 of the SE 1/4 Tax Lot 1901
Tax Map Number Lot
Lat ° ' " or 45.82343252 DMS or DD
Long ° ' " or -122.99696535 DMS or DD
● Street address of well ○ Nearest address
27656 GIBBS RD, SCAPPOOSE, OR 97056

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	11/20/2020			9

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
11/20/2020	22	45	12			9

(11) WELL LOG

Ground Elevation

Material	From	To
TOP SOIL	0	5
GRAY CLAY	5	15
GRAY CLAYSTONE	15	45

Date Started 11/17/2020 Completed 11/20/2020

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 2017 Date 11/24/2020
Signed CODI REED (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 2023 Date 11/24/2020
Signed MICHAEL APPLEBEE (E-filed)
Contact Info (optional) ALPINE RESOURCES LLC 503-647-2969