STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

COLU 56345
7/20/2026

WELL I.D. LABEL# L	96458
START CARD #	1082773
ORIGINAL LOG #	COLUMBIA 53630

(1) LAND OWNER

Owner Well I.D. _____

First Name SCOTT Last Name KOSKI

Company _____

Address 32849 GILLMORE RD

City SCAPPOOSE State OR Zip 97056

(2) TYPE OF WORK

☐ New Well ☐ Deepening ☐ Conversion
☒ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:	Cement w/5% Bentonit	166	180	2.5	Sacks

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Reverse Rotary ☒ Other TREMI PUMP

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other _____

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)

Depth of Completed Well 166.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
6	0	166					
					Calculated		
					Calculated		

Seal placement method: ☐ A ☐ B ☐ C ☐ D ☐ E ☐ Other:

Backfill placed from 166 ft. to 180 ft. Material 5% CEMENT

Filter pack from _____ ft. to _____ ft. Material _____ Size _____

Explosives used: ☐ Type _____ Amount _____

Seal Placement Begin Date 7/9/2026 Begin Time 08 21

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

Temp casing ☐ Yes Dia _____ From + ☐ _____ To _____

(7) PERFORATIONS/SCREENS

Perforations Method SAW CUT

Screens Type _____ Material _____

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Perf	Liner	4	6	166	.125	6	17	

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Pump	1.5	160	160	1

Temperature _____ °F Lab analysis ☐ Yes By _____

Water quality concerns? ☒ Yes (describe below) TDS amount 150 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County COLUMBIA Twp 3.00 N N/S Range 2.00 W E/W WM

Sec 2 SE 1/4 of the NE 1/4 Tax Lot 2304

Tax Map Number _____ Lot _____

Lat ___° ___' ___" or 45.77394000 DMS or DD

Long ___° ___' ___" or -122.89107000 DMS or DD

◉ Street address of well ○ Nearest address

32849 GILLMORE RD, SCAPPOOSE, OR 97056

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration	7/9/2026		☐	147
Completed Well	7/10/2026		☐	147

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 147.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Ground Elevation 88.85 FT

Material	From	To
cement grout 5% bent	166	180

Construction Begin Date 7/9/2026 Begin Time 08 21 End Date 7/10/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number _____ Date _____

Signed _____

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1480 Date 7/20/2026

Signed ARTHUR MCMULLEN (E-filed)

Drilling Company: MCMULLEN 503-397-2356

WATER SUPPLY WELL REPORT - continuation page

COLU 56345

7/20/2026

WELL I.D. LABEL# L 96458
START CARD # 1082773
ORIGINAL LOG # COLUMBIA 53630

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

(5) BORE HOLE CONSTRUCTION

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
					Calculated		
					Calculated		
					Calculated		
					Calculated		

FILTER PACK

From	To	Material	Size

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Water Quality Concerns

From	To	Description	Amount	Units

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Material	From	To