STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

COLU 56346
7/20/2026

WELL I.D. LABEL# L
START CARD # 1082613
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name PAMELA Last Name ZIELINSKI
Company
Address PO BOX 423
City OCEANSIDE State OR Zip 97134

(2) TYPE OF WORK

☐ New Well ☐ Deepening ☐ Conversion
☐ Alteration (complete 2a & 10) ☒ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Reverse Rotary ☒ Other TREMI PUMP

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well _____ ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
6	0	200	Cement w/5% Bentonite	0	40	5	S
					Calculated	4.65	
			Bentonite Chips	40	200	51	S
					Calculated	45	

Seal placement method: ☐ A ☐ B ☐ C ☐ D ☐ E ☒ Other: TREMI/POUR+ TAMP
Backfill placed from _____ ft. to _____ ft. Material
Filter pack from _____ ft. to _____ ft. Material _____ Size
Explosives used: ☐ Type _____ Amount
Seal Placement Begin Date 7/14/2026 Begin Time 12 01

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	6		2	20	0.250	ST	☒		OUT.	20

Temp casing ☐ Yes Dia _____ From + ☐ _____ To _____

(7) PERFORATIONS/SCREENS

Perforations Method mills knife
Screens Type _____ Material _____

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Perf	Casing	6	2	19	.25	2	80	

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Temperature _____ °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 111 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County COLUMBIA Twp 7.00 N N/S Range 2.00 W E/W WM
Sec 20 NW 1/4 of the NE 1/4 Tax Lot 1401
Tax Map Number Lot
Lat ° ' " or 46.08080681 DMS or DD
Long ° ' " or -122.95945072 DMS or DD
◉ Street address of well ◯ Nearest address
74785 FERN HILL ROAD, RAINIER, OR 97048

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well				

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Ground Elevation 602.03 FT

Material	From	To
cement 5% bent	0	40
bent chips	40	200

Construction
Begin Date 7/14/2026 Begin Time 10 44 End Date 7/15/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number _____ Date _____

Signed _____

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1480 Date 7/20/2026

Signed ARTHUR MCMULLEN (E-filed)
Drilling Company: MCMULLEN 503-397-2356