STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

RECEIVED
SEP 11 1986
WATER RESOURCES DEPT
SALEM, OREGON

Coos 4531

27s/14w-25
north - abandoned

(1) OWNER:

Owner's Well Number:

Name Coos County Deposial Site

Address Court House

City Coquille State OR Zip 97423

(2) TYPE OF WORK:

☑ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:

☑ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Other

(4) PROPOSED USE:

☐ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☑ Other test Hole

(5) BORE HOLE CONSTRUCTION:

Depth of Completed Well 0 ft.

Special Standards date of approval

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds

How was seal placed? Method ☐ A ☐ B ☐ C ☐ D ☐ E

☐ Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Perforated location of shoe(s)

(7) PERFORATIONS/SCREENS:

☐ Perforations Method

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Pumping level	Drill stem at	Time
			½ hr
			1 hr

Temperature of water Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County COOS Latitude ' " Longitude ' "

Township 27 N or (S) Range 14 E or (W) WM.

Section 25 ¼ ¼

Tax Lot Lot Block Subdivision

Street Address of Well (or nearest address) Beaver Hill Deposit Site

(10) STATIC WATER LEVEL:

ft. below land surface. Date

Artesian pressure lb. per square inch. Date

(11) WELL LOG:

Ground elevation

Material	From	To	WB?	SWL
Top Soil	0	2		
Lt Brown Sandy Clay	2	9		
Red Clay	9	18		
Blue Claystone	18	49		
Blue Shale	49	73		
Blue Sandstone	73	92		
Lt Blue Sandstone Hard	92	140		
4" Test Hole				
Abanded w/1 yard cement. Pumped				

Date started 5-14-86 Completed 5-14-86

(unbonded) Water Well Constructor Certification:

I constructed this well in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for construction of this well and its compliance with all Oregon water well standards. This report is true to the best of my knowledge and belief.

Signed Ron Barrington Date 8-14-86

Company Barrington Well Drilling Co. Job No. 4

9809C 10/85