COOS 52803

RECEIVED

DEC 30 2003

WATER RESOURCES DEPT
SALEM, OREGON

**STATE OF OREGON**
**WATER SUPPLY WELL REPORT**
(as required by ORS 537.765)

(WELL I.D.)# L _____
(START CARD) # 100636

Instructions for completing this report are on the last page of this form

**(1) OWNER:** Well Number _____
Name FRANK TUCKER
Address 97673 BILLS CREEK
City BANDON State OR Zip 97411

**(2) TYPE OF WORK**
☐ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☑ Abandonment

**(3) DRILL METHOD:**
☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other _____

**(4) PROPOSED USE:**
☐ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other _____

**(5) BORE HOLE CONSTRUCTION:**
Special Construction approval ☐ Yes ☐ No Depth of Completed Well 0 ft.
Explosives used ☐ Yes ☐ No Type _____ Amount _____

| HOLE Diameter | From | To | SEAL Material | From | To | Sacks or pounds |
|---|---|---|---|---|---|---|
| 36" | 0 | 10'6" | | | | |
| | | | | | | |

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other POURED FROM SURFACE
Backfill placed from _____ ft. to _____ ft. Material _____
Gravel placed from _____ ft. to _____ ft. Size of gravel _____

**(6) CASING/LINER:**

| | Diameter | From | To | Gauge | Steel | Plastic | Welded | Threaded |
|---|---|---|---|---|---|---|---|---|
| Casing: | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| Liner: | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |

Final location of shoe(s) _____

**(7) PERFORATIONS/SCREENS:**
☐ Perforations Method _____
☐ Screens Type _____ Material _____

| From | To | Slot size | Number | Diameter | Telescope size | Casing | Liner |
|---|---|---|---|---|---|---|---|
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |

**(8) WELL TESTS:** Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

| Yield gal/min | Drawdown | Drill stem at | Time |
|---|---|---|---|
| | | | 1 hr. |
| | | | |
| | | | |

Temperature of water _____ Depth Artesian Flow Found _____
Was a water analysis done? ☐ Yes By whom _____
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other _____
Depth of strata: _____

**(9) LOCATION OF WELL by legal description:**
County _____ Latitude _____ Longitude _____
Township 28 S Range 14 W WM.
Section 30 SW 1/4 SE 1/4
Tax Lot 6700 Lot _____ Block _____ Subdivision _____
Street Address of Well (or nearest address) 97637 BILLS CREEK
BANDON, OR 97411

**(10) STATIC WATER LEVEL:**
_____ ft. below land surface. Date _____
Artesian pressure _____ lb. per square inch. Date _____

**(11) WATER BEARING ZONES:**
Depth at which water was first found _____

| From | To | Estimated Flow Rate | SWL |
|---|---|---|---|
| | | | |
| | | | |
| | | | |
| | | | |

**(12) WELL LOG:**
Ground Elevation _____

| Material | From | To | SWL |
|---|---|---|---|
| -REMOVE CONCRETE WELL TILES TO | | | |
| A DEPTH OF 5" | | | |
| | | | |
| | | | |
| -BACK FILL WELL WITH SAND, SAME | | | |
| MATERIAL AS SURROUNDING | | | |
| FORMATION. | | | |
| | | | |
| - CAP SAND WITH PORTLAND CEMENT | | | |
| 2' CAP AND FINISH FILLING WELL WITH | | | |
| SAND | | | |
| | | | |
| BROWN SAND | 0 | 4' | |
| CEMENT PLUG | 4' | 6' | |
| BROWN SAND | 6' | 10' 6" | |
| | | | |
| -2 TILES LEFT IN HOLE | | | |
| | | | |
| | | | |
| | | | |

Date started 12/22/03 Completed 12/22/03

**(unbonded) Water Well Constructor Certification:**
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number 1806
Signed Kenneth Handy Date 12/23/03

**(bonded) Water Well Constructor Certification:**
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1736
Signed John W Wyatt Date 12/23/03

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER