COOS 53060

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 68508
START CARD # 157259

(1) LAND OWNER Well Number 68508
Name AL DOHNER
Address 88502 AGATE LANE
City BANDON State OR Zip 97411

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☒ Other HAND DUG

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 21 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
57"	0	18'	CONCRETE	0'	18'	5 SACK
48"	18'	21'	–	–	–	–

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other POURED FROM TOP
Backfill placed from – ft. to – ft. Material –
Gravel placed from – ft. to ft. Size of gravel –

(6) CASING/LINER: 42" CONCRETE WELL TILE

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	42"	+2'	21'		☐	☐	☐	☐
	CONCRETE WELL TILE				☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	NONE				☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☒ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS: NONE
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
5	4'	–	1 hr.

Temperature of water 51° Depth Artesian Flow Found –
Was a water analysis done? NO ☐ Yes By whom
Did any strata contain water not suitable for intended use? NO ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County COOS Latitude – Longitude –
Township 27 S N or S Range 14 W E or W. WM.
Section 5 SE 1/4 NW 1/4
Tax Lot 1000 Lot – Block – Subdivision –
Street Address of Well (or nearest address) 88502 AGATE LANE BANDON OR 97411

(10) STATIC WATER LEVEL:
17' ft. below land surface. Date 9/24/04
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 17'

From	To	Estimated Flow Rate	SWL
17	21	1/2	17'

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
TOP SOIL DK BROWN	0	1	
CLAY TAN	1	7	
CLAY TAN / BROWN	7'	16'	
CLAY TAN / BROWN WITH SM BOULDERS / SAND TAN	16	20	17'
CLAYSTONE / GREY	20	21	

RECEIVED
NOV 1 0 2004
WATER RESOURCES DEPT

Date started 9/10/04 Completed 9/24/04

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 168
Signed Date 10/2/04

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER